



ERIE COUNTY WATER AUTHORITY

INTEROFFICE MEMORANDUM

July 10, 2025

To: Terrence D. McCracken, Secretary to the Authority

From: Michael J. Quinn, PE, Senior Distribution Engineer

Subject: Contract MP-090
Sturgeon Point WTP Filtration Piping, Valve, and Underdrain System Improvements
Change Order No. 2 for MP-090-E and MP-090-G
Change Order No. 1 for MP-090-H and MP-090-P
ECWA Project No. 202200014

Attached are the following Change Orders:

- **Change Order No. 2 for Contract MP-090-E (Electrical)**
- Change Order No. 2 for Contract MP-090-G (General Construction)
- Change Order No. 1 for Contract MP-090-H (HVAC)
- Change Order No. 1 for Contract MP-090-P (Plumbing)

Above-referenced Change Orders include the following revisions:

- Specification Section 01 13 13 - Milestones - modifications to Paragraph 1.2 Milestone Requirements;
- Specification Section 01 14 16 – Coordination with Owner's Operations – Modifications to Paragraph 1.4 Sequence of Work;
- Project Milestones 1, 2 and 3 and;
- Substantial and final completion dates.

The executed contract for the project included detailed requirements for work contemplated for a series of project milestones as well as a specific sequence of work. During construction, these items have been modified to better incorporate existing plant operations and prevent the opportunity for plant disruptions in future phases of the work. In addition, the work has been delayed by unforeseen conditions encountered due to conflicts with the construction of a new Washwater Tank constructed under Contract MP-088 and in particular the installation of the filter to waste and wash water supply piping to be completed under Contract MP-090-G. This delay also precluded the completion of a significant amount of other work not only for Contract MP-09-G but work under all other Prime Contracts.

Therefore, the Authority's Engineering Department and consultant, Arcadis, are recommending that the milestone tasks and sequence of work be revised through reissuing both specification sections in their entirety and the dates for milestone completion and substantial and final completion be revised as follows:

To: Terrence D. McCracken
Secretary to the Authority

July 10, 2025

- Milestone 1 - Changed from August 30, 2024 to April 9, 2025.
- Milestone 2 – Changed from May 30, 2025 to August 17, 2026
- Milestone 3 - Changed from April 24, 2026 to March 27, 2027
- Substantial Completion - Changed from April 30, 2027 to January 18, 2028
- Final Completion - Changed from June 4, 2027 to February 22, 2028

These changes apply to all Prime Contracts.

Budget Information:

No change to final contract amount.

MJQ:jmf

Attachments

cc: L.Kowalski, PE

CONT-MP-090-2201-X-14

**ERIE COUNTY WATER AUTHORITY
AUTHORIZATION FORM
For Approval/Execution of Board Meeting Documents**

Document Name: _____ **Project No.:** _____

Description: _____

Item Description:

Choose one:

Other: _____

Action Requested:

Choose one:

Other: _____

Approvals Required:

APPROVED AS TO CONTENT:

Chief Financial Officer




Date: 07/10/2025

Chief Operating Officer




Date: 07/10/2025

Claims Rep. – Risk Manager




Date: 7/11/2025

Comptroller




Date: _____

Director of Administration




Date: 07/10/2025

Director of Distribution




Date: 7/10/2025

Director of Human Resources



Date: _____

Director of IT




Date: _____

Director of Production



Date: _____

Director of Water Quality



Date: _____

Executive Engineer



Date: 7/10/2025

General Counsel (Legal)



Date: 7/14/2025

Other: _____

Date: _____

APPROVED FOR BOARD RESOLUTION:

Secretary to the Authority



Date: 7/14/25

Remarks: _____

Resolution Date: _____ **Item No:** _____

CHANGE ORDER NO.: E-02

Owner:	Erie County Water Authority	Owner's Project No.:	202200014
Engineer:	Arcadis of New York, Inc.	Engineer's Project No.:	30164370
Contractor:	O'Connell Electric Company	Contractor's Project No.:	87427
Project:	Sturgeon Point Water Treatment Plant Filtration Piping, Valve, and Underdrain System Improvements		
Contract Name:	MP-090-E-Electrical		
Date Issued:	6/6/2025	Effective Date of Change Order:	7/17/2025

The Contract is modified as follows upon execution of this Change Order:

Description:

This Change Order is necessary to account for the delays experienced by O'Connell Electric Company (OCE) for Contract No. MP-090-E – Electrical due to the overlapping Project Areas for Contract No. MP-090-G-General and Contract No. MP-088. This delay is acknowledged per 00 72 13 General Conditions Article 4.05. This Change Order also includes revisions to the sequence of work and work associated with each milestone to provide flexibility to the Contractor in executing the work within revised Contract Time of this Change Order. The scope of this Change Order does not include a change in Contract Price. Contractor will separately submit claim documentation concerning the proposed change in Contract Price associated with these delays and sequence revisions, and its rights to such additional compensation are expressly reserved and will be addressed either in a future change order or via the disputes process in the parties' Contract.

This Change Order includes the following:

- REMOVE Section 01 13 13 in its entirety and REPLACE with Section 01 13 13 (REV1) dated May 6, 2025.
- REMOVE Section 01 14 16 in its entirety and REPLACE with Section 01 14 16 (REV1) dated May 27, 2025.
- Section 00 52 13-G – Agreement MP-090-G-General, Page 00 52 13-G-2: REMOVE paragraph 4.02.A. in its entirety and REPLACE with the following:
 - A. The Work will be substantially complete on or before **January 18, 2028**, and completed and ready for final payment in accordance with Paragraph 15.06 of the General Conditions on or before **February 22, 2028**.
- Section 00 52 13-G – Agreement MP-090-G-General, Page 00 52 13-G-2: REMOVE paragraph 4.03.A.1. in its entirety and REPLACE with the following:
 - 1. Milestone 1 –The work associated with Milestone 1 as defined in Section 01 13 13 (REV1) shall be completed by **April 9, 2025**. Owner agrees the work associated with Milestone 1 was completed as of April 9, 2025.
- Section 00 52 13-G – Agreement MP-090-G-General, Page 00 52 13-G-2: REMOVE paragraph 4.03.A.2. in its entirety and REPLACE with the following:

CHANGE ORDER NO.: E-02

2. Milestone 2 –The work associated with Milestone 2 as defined in Section 01 13 13 (REV1) shall be completed by **August 17, 2026.**
- Section 00 52 13-G – Agreement MP-090-G-General, Page 00 52 13-G-2: REMOVE paragraph 4.03.A.3. in its entirety and REPLACE with the following:
3. Milestone 3 –The work associated with Milestone 3 as defined in Section 01 13 13 (REV1) shall be completed by **March 27, 2027.**

Attachments:

- O’Connell RFI 11 – Arcadis response, dated 2/18/2025
- O’Connell Submittal 01 32 16-003-A, dated 2/19/2025
- Section 01 13 13 (REV1)
- Section 01 14 16 (REV1)

CHANGE ORDER NO.: E-02

Change in Contract Price	Change in Contract Times
Original Contract Price: \$ <u>4,719,00.00</u>	Original Contract Times: Substantial Completion: <u>4/30/2027</u> Ready for final payment: <u>6/4/2027</u>
Increase from previously approved Change Orders No. 01 to No. 1: \$ <u>0.00</u>	Increase from previously approved Change Orders No. 01 to No. 01: Substantial Completion: <u>0 Calendar Days</u> Ready for final payment: <u>0 Calendar Days</u>
Contract Price prior to this Change Order: \$ <u>4,719,000.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>4/30/2027</u> Ready for final payment: <u>6/4/2027</u>
Increase this Change Order: \$ <u>0.00</u>	Increase this Change Order: Substantial Completion: <u>263 Calendar Days</u> Ready for final payment: <u>263 Calendar Days</u>
Contract Price incorporating this Change Order: \$ <u>4,719,000.00</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>1/18/2028</u> Ready for final payment: <u>2/22/2028</u>


Recommended by Engineer (if required)

By: 

Title: Principal Engineer

Date: 6/6/2025

Accepted by Contractor



Timothy D. Boldt, Chief Administrative Officer

06/24/2025

Authorized by Owner

By: _____

Title: _____

Date: _____

REQUEST FOR INFORMATION

OWNER/PROJECT

Erie County Water Authority

CONTRACT GROUP

Sturgeon Point Water Treatment Plant Filtration Piping, Valve, and Underdrain System Improvements - MP-090-E-Electrical

Contractor

MP-090-E-Electrical Contractor

DATE INITIATED

12/31/2024

DATE REQUIRED

1/6/2025

DATE RETURNED

2/18/2025

RFI No.

RFI-MP-090-E-Electrical-011

SUBJECT

Milestone 1 work

SPECIFICATION SECTION(S)

DRAWING(S) / DETAIL(S)

AREA NUMBER(S)

INFORMATION REQUESTED:

Due to there not being a schedule of completion of electrical tasks within the specifications and drawings for Milestone 1, we had a meeting with Arcadis, ECWA and O'Connell Electric. We have determined that the attached drawings reflect work that will not be a part of the Milestone 1 completion. Some of these items are not needed for M1 and were found acceptable to complete after M1. Please advise if this plan is acceptable as we move toward Milestone one.

By: Labiak, Eric

Title: Contractor

ENGINEER'S RESPONSE:

Arcadis takes no exception to the proposed Schedule of Completion for electrical work included under Milestone 1. O'Connell to submit updated schedule of completion for work included under Milestone 1 to reflect the new Milestone 1 completion date of 4/1/2025.

By: Daley, Cameron

Title: Arcadis, Inc.

ATTACHMENTS:

ECWA MILESTONE 1 letter.pdf

MILESTONE 1.pdf



O'Connell Electric Company, Inc.

*Industrial & Commercial Construction • Power Line & Substation • Vegetation Management
Communications • Transportation • Renewable Energy • Service & Maintenance • Technical
Services*

December 31, 2024

Matt Czora
Arcadis of New York, Inc.
50 Fountain Plaza, Suite 600
Buffalo, NY 14202

Ref: Sturgeon Point WTP #MP-090-E Milestone 1 Electrical work

Matt,

On December 5th, we held a meeting with Arcadis, ECWA and O'Connell Electric to do a page turn of the drawings and differentiate what electrical work was to be completed for Milestone 1. This was due to there not being a clear timeline for the electrical work in the specifications. As a result of this meeting, we all came up with the attached marked drawings and notes below for work NOT to be completed for Milestone 1. Please review and make comments about this plan moving forward. Also, note that there will need to be changes (dates) as we move to the next milestone considering the desires of ECWA.

1. Breakers 5-B-2-7 and 5-A-1-7 in the Substation building are due for a June 30th, 2025, ship. We plan to use the temporary breakers until we have the brand-new breakers.
2. Kirk key and breakers in panel HP-1-B-11 will be planned for a shutdown after M1. This work will be planned around ECWA for spring of 2025.
3. Redundant feeder in panel DP-1-B-7 will be during the spring of 2025.
4. Kirk keys and feeder connection in panel DP-1-B-3B will be done over the spring of 2025.
5. The existing generator and control will remain until spring of 2025.
6. The blower building GTC will be after we receive the correct DP-1-A-25 in the summer of 2025
7. Panel DP-1-A-25 will be delivered in early summer/spring of 2025. A new temporary panel will be used until we receive the new panel. A shutdown will be needed to replace the correct panel.

Corporate Headquarters 830 Phillips Road | Victor, NY 14564 | P 585.924.2176 | F 585.924.4973

Albany 2360 Maxon Road Ext | Schenectady, NY 12308 | P 518.346.0077 | F 518.346.0728 **Rochester** 390 Systems Road | Rochester, NY 14623 | P 585.424.3472 | F 585.424.3486
Buffalo 20 Lancaster Parkway | Lancaster, NY 14086 | P 716.675.9010 | F 716.686.0586 **Rochester** 400 Systems Road | Rochester, NY 14623 | P 585.869.4630 | F 585.272.0107
Syracuse Hancock Airpark 7001 Performance Drive | North Syracuse, NY 13212 | P 315.437.1453 | F 315.437.7431

8. Panel DP-1-B-3A work will remain as existing until 2025 after milestone 1. Work with ECWA on dates.
9. Panel DP-1-B-4A, feeders to new filter valve panels will be completed as we move along with filter redo's after milestone 1.
10. Panel DP-1-B-4B, feeders to new filter valve panels will be completed as we move along with filter redo's after milestone 1.
11. MCC BUS-1-A-23, see highlighted feeders that will be completed post M1 and others will be completed for M1.
12. MCC BUS-1-B-1, see highlighted feeders that will be completed post M1 and others will be completed for M1.
13. Security work for blower building will be as needed by ECWA after M1.
14. Any work associated with the incomplete work from ACE's contract with the blower extension i.e. stairwell areas. This work will be: lighting, fire alarm, and outlets.

Please review the above notes and attached highlighted drawings. Advise if this plan is acceptable as we approach the Milestone 1 work and move to the next milestones.

With regards,

Eric Labiak
Project Manager

Office: 716.391.5526
Cell: 716.343.3438



CONSULTANTS



5/2023

WARNING - IT IS A VIOLATION OF THE NEW YORK STATE EDUCATION LAW, ARTICLE 145, SECTION 7209 FOR ANY PERSON, UNLESS ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER OR LAND SURVEYOR, TO ALTER AN ITEM ON THIS DRAWING IN ANY WAY. IF ALTERED, THE ALTERING PERSON SHALL COMPLY WITH THE REQUIREMENTS OF NEW YORK LAW, SECTION 7209.

BUFFALO, NEW YORK
ERIE COUNTY WATER
AUTHORITY

STURGEON POINT WATER TREATMENT PLANT FILTRATION PIPING, VALVE, AND UNDERDRAIN SYSTEM IMPROVEMENTS

E.C.W.A. PROJECT NO. 202200014

CONTRACT NO. MP-090

ARCADIS PROJECT NO. 30103038

[illegible]

COPYRIGHT: ARCADIS OF NEW YORK,
2023 INC.

DATE: MAY 2023

PROJECT NO.: 30103038

FILE NAME: E-02

DESIGNED BY: J. DOMANSKI

DRAWN BY: K. STEHLE

SHEET TITLE

ELECTRICAL

OVERALL
ONE LINE DIAGRAM

SCALE: NOT TO SCALE

-02

EET 195 OF 233


GENERAL NOTES:

A. REFER TO CONDUIT AND CONDUCTOR SCHEDULE - POWER ON DRAWING E-38.

KEYED NOTES:

1. PROVIDE NEW VACUUM CIRCUIT BREAKER IN EXISTING PREPARED SPACE. (TYPICAL OF 2)
2. REPLACE KIRK-KEY AND MODIFY INTERLOCK SCHEME AS SHOWN.
3. PROVIDE NEW KIRK-KEY ON EXISTING BREAKER AND INTERLOCK AS SHOWN.
4. REMOVE TIE CONDUCTORS AND PLUG-ON LUG MODULE IN DP-1-B-3B. CONDUIT TO REMAIN. TURN OVER ALL MATERIAL TO OWNER. PROVIDE CIRCUIT BREAKER FOR FEED FROM SWITCHGEAR CIRCUIT BREAKER 1-B-21-3, UTILIZING EXISTING SPACES AS REQUIRED.

WORK AFTER MILESTONE 1



MIGHT PULL BUT NO TERMINATIONS

REFER TO DRAWING E-04 FOR
RECONNECTION REQUIREMENTS
FOR THIS PANEL.

P-13 FROM
DB 1-B-4

WORK AFTER
MILESTONE 1

GENERAL NOTES:
A. REFER TO CONDUIT AND CONDUCTOR
SCHEDULE - POWER ON DRAWING E-38.


- KEYED NOTES: #
1. RECIRCUIT ITEMS INDICATED IN PANELBOARD
SCHEDULES. EXTEND CIRCUITING TO FROM NEW
PANELS TO DEVICES INDICATED, MATCHING
EXISTING CIRCUITING.
 2. RELOCATE EXISTING CIRCUIT BREAKERS IN
PANEL AS NEEDED TO MAKE ROOM FOR NEW
CIRCUIT BREAKERS AND KIRK-KEY INTERLOCKS.
REFER TO PANELBOARD SCHEDULES.
 3. EXISTING CIRCUITS TO BE MODIFIED AND FED
FROM HP-B-1-11A.
 4. PROVIDE 100A-3P MAIN CIRCUIT BREAKER TO
MATCH EXISTING EQUIPMENT.
 5. REMOVE TIE LUGS AND PROVIDE CIRCUIT
BREAKER. REFER TO PANELBOARD SCHEDULES.



LEGAL ENTITY:
ARCADIS OF NEW YORK, INC.

CONSULTANTS

SEALS



5/5/2023

WARNING - IT IS A VIOLATION OF THE NEW YORK STATE EDUCATION LAW, ARTICLE
145, SECTION 7209 FOR ANY PERSON, UNLESS ACTING UNDER THE DIRECTION OF A
LICENSED PROFESSIONAL ENGINEER OR LAND SURVEYOR, TO ALTER ANY ITEM ON
THIS DRAWING IN ANY WAY, IF ALTERED, THE ALTERING PERSON SHALL COMPLY
WITH THE REQUIREMENTS OF NEW YORK LAW, SECTION 7209.

BUFFALO, NEW YORK
ERIE COUNTY WATER
AUTHORITY

STURGEON POINT WATER
TREATMENT PLANT
FILTRATION PIPING, VALVE,
AND UNDERDRAIN SYSTEM
IMPROVEMENTS

E.C.W.A. PROJECT NO. 202200014

CONTRACT NO. MP-090

ARCADIS PROJECT NO. 30103038

NEED TO BE RELOCATED
AND NEEDED FOR M1

NO.	DATE	ISSUED FOR	BY

COPYRIGHT: 2023
ARCADIS OF NEW YORK,
INC.

DATE: MAY 2023
PROJECT NO.: 30103038
FILE NAME: E-03
DESIGNED BY: J. DOMANSKI
DRAWN BY: K. STEHLE
CHECKED BY: M. CHIRICO

SHEET TITLE

ELECTRICAL

CONTROL BUILDING
ONE LINE DIAGRAM

SCALE:
NOT TO SCALE


E-03

SHEET 196 OF 233

User:KSTEHLE Spec:AUS\NCSMOD File:C:\USERS\KSTEHLE\ACCD\CSARCA\AUS\30103038.MP-090_STURGEON POINT FILTER GALLERY PIPING IMPROVEMENTS\PROJECT FILES\01 - WIPELEC-E-03.DWG Scale:1:1 Saved:Date:3/17/2023 Time:15:33 Pld Date: Stehle, Kenny: 5/1/2023, 17:42, Layout:08

CONSULTANTS

SEALS



5/5/2023

WARNING - IT IS A VIOLATION OF THE NEW YORK STATE EDUCATION LAW, ARTICLE 125, SECTION 7209 FOR ANY PERSON, UNLESS ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER OR LAND SURVEYOR, TO ALTER AN ITEM ON THIS DRAWING IN ANY WAY. IF ALTERED, THE ALTERING PERSON SHALL COMPLY WITH THE REQUIREMENTS OF NEW YORK LAW, SECTION 7209.

BUFFALO, NEW YORK

ERIE COUNTY WATER
AUTHORITY

STURGEON POINT WATER TREATMENT PLANT FILTRATION PIPING, VALVE AND UNDERDRAIN SYSTEM IMPROVEMENTS

E.C.W.A. PROJECT NO. 202200014

CONTRACT NO. MP-090

ARCADIS PROJECT NO. 30103038

NO.	DATE	ISSUED FOR	BY

COPYRIGHT: 2023 ARCADIS OF NEW YORK INC.

DATE: MAY 2023

PROJECT NO.: 30103038

FILE NAME: E-04

DESIGNED BY: J. DOMANSKIDRAWN BY: K. STEHLE

SHEET TITLE

ELECTRICAL

BLOWER BUILDING ONE LINE DIAGRAM

SCALE: _____

E-04

SHEET 197 OF 233


User:KSTEHLE Spec:AUS-NCSMOD File:C:\USERS\KSTEHLE\ACDCDCS\ARCAD\SAUS-30103038-IP-080_STURGEON POINT FILTER GALLERY PIPING IMPROVEMENTS\PROJECT FILES\01 - WIPELECIE-04.DWG Scale:1:1 SavedDate:3/17/2023 Time:15:33 Plot Date: Stehle Kerry, 5/1/2023; 17:42; Layout:197

GENERAL NOTES:

A. REFER TO CONDUIT AND CONDUCTOR SCHEDULE - POWER ON DRAWING E-38

KEYED NOTES: $\langle \# \rangle$

1. SERVICE ENTRANCE EQUIPMENT. PROVIDE NEUTRAL BONDING STRAP.
2. PROVIDE #4/0 GROUNDING ELECTRODE CONNECTION TO BLOWER BUILDING GROUND GRID.
3. PROVIDE CIRCUIT BREAKER IN UNIT SUBSTATION FURNISHED UNDER THE PRE-PROCUREMENT PACKAGE.
4. DO NOT BOND GENERATOR NEUTRAL TO GROUND.




User:KSTEHL E:\Spec\AUS\NCS\MOD File\C\USERS\KSTEHL\ACCD\CS\ARCADIS\AUS\30130308.MP-005_STURGEON POINT FILTER GALLERY PIPING IMPROVEMENTS\PROJECT FILES\01 - WIPELECE-05.DWG Scale:1:1 Saved:Date:3/17/2023 Time:15:33 Pld Date: Stehle, Kenny: 5/1/2023, 17:42, Layout:198

GENERAL NOTES:
A. REFER TO CONDUIT AND CONDUCTOR
SCHEDULE - POWER ON DRAWING E-38.

- KEYED NOTES: #
1. PROVIDE CIRCUIT BREAKER IN EXISTING MCC, UTILIZE EXISTING SPACE, FOR LOAD INDICATED. MATCH EXISTING SQUARE D EQUIPMENT. PROVIDE ALL EQUIPMENT/PARTS NECESSARY TO INSTALL THE CIRCUIT BREAKER IN THE EXISTING SPACE.
 2. REPLACE EXISTING 125A CIRCUIT BREAKER WITH CIRCUIT BREAKER SHOWN. MATCH EXISTING SQUARE D EQUIPMENT.
 3. PROVIDE CIRCUIT BREAKER AND MAGNETIC STARTER IN EXISTING MCC, UTILIZING EXISTING SPACE, FOR LOAD INDICATED. MATCH EXISTING SQUARE D EQUIPMENT. PROVIDE ALL EQUIPMENT/PARTS NECESSARY TO INSTALL THE CIRCUIT BREAKER AND STARTER IN THE EXISTING SPACE.


WORK AFTER
MILESTONE 1



LEGAL ENTITY:
ARCADIS OF NEW YORK, INC.

CONSULTANTS

SEALS



WARNING - IT IS A VIOLATION OF THE NEW YORK STATE EDUCATION LAW, ARTICLE 145, SECTION 7209 FOR ANY PERSON, UNLESS ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER OR LAND SURVEYOR, TO ALTER AN ITEM ON THIS DRAWING IN ANY WAY. IF ALTERED, THE ALTERING PERSON SHALL COMPLY WITH THE REQUIREMENTS OF NEW YORK LAW, SECTION 7209.

BUFFALO, NEW YORK
ERIE COUNTY WATER
AUTHORITY

STURGEON POINT WATER
TREATMENT PLANT
FILTRATION PIPING, VALVE,
AND UNDERDRAIN SYSTEM
IMPROVEMENTS

E.C.W.A. PROJECT NO. 202200014

CONTRACT NO. MP-090

ARCADIS PROJECT NO. 30103038

NO.	DATE	ISSUED FOR	BY
-----	------	------------	----

COPYRIGHT: 2023 ARCADIS OF NEW YORK, INC.

DATE: MAY 2023

PROJECT NO.: 30103038

FILE NAME: E-05

DESIGNED BY: J. DOMANSKI

DRAWN BY: K. STEHLE

CHECKED BY: M. CHIRICO

SHEET TITLE

ELECTRICAL

RESIDUALS PUMP
STATION
ONE LINE DIAGRAM

SCALE:
NOT TO SCALE

E-05
SHEET 198 OF 233



O'Connell Electric Company, Inc.

Industrial & Commercial Construction • Power Line & Substation • Communications
Transportation • Renewable Energy • Service & Maintenance • Technical Services

SUBMITTAL COVER SHEET

SPECIFICATION SECTION NO. – 01 32 16-003-A

Project Name: ECWA Sturgeon Point
Project No.: 202200014

TYPE OF SUBMITTAL:

☐ PRODUCT DATA	☐ TEST REPORT	☐ MFGR DWG	☐ RECORD DOCUMENT
☐ SAMPLE	☐ CERTIFICATION	☐ SHOP DRAWING	☐ CLOSEOUT DOCUMENT
☐ COLOR SELECTION	☐ AS-BUILT DWGS	☐ MFGR COMPLIANCE CERT	☐ O & M Manual
☐ LEED Documentation	☐ LEED Credit	☒ Other – Progress Schedule	

SUBMITTAL DESCRIPTION **Progress Schedule (Rev 12)**

SUPPLIER/MANUFACTURER N/A

SPEC SECTION NUMBER & TITLE **01 32 16 003-A**

SUB-PARAGRAPH _____ DRAWING NO _____ 1ST TIME SUBMISSION _____ REVISION # 12

APPROVED FOR SUBMISSION
O'CONNELL ELECTRIC COMPANY
830 PHILLIPS RD. VICTOR, NY 14564

DATE: 2/19/2025

CHECKED BY: Eric Labiak

COMMENTS:

ARCHITECT/ENGINEER REVIEW STAMP:

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	% Work Complete
40			Actual returned MV Breakers submittal release date	1 day?	Mon 2/26/24	Mon 2/26/24	39	100%
41			MV Breakers Lead time- TEMPORARY IN PLACE	4 wks	Fri 10/4/24	Thu 10/31/24		100%
42			Mobilization	5 days	Fri 10/27/23	Thu 11/2/23		100%
43			Setup trailer and Connex boxes	1 day	Fri 10/27/23	Fri 10/27/23		100%
44			Temp power	4 days	Fri 10/27/23	Wed 11/1/23		100%
45			Site work	70 days?	Mon 2/19/24	Fri 5/24/24		0%
46			Site ready for UG Ductbanks	5 days	Mon 2/19/24	Fri 2/23/24		100%
47			Primary Service (North)	31 days	Mon 3/18/24	Mon 4/29/24		0%
48			Site survey of underground	3 days	Mon 2/19/24	Wed 2/21/24		100%
49			Mobilize Site Contractor	3 days	Wed 3/13/24	Fri 3/15/24		100%
50			Saw cutting and trenching from existing HH to HH16A	9 days	Mon 4/1/24	Thu 4/11/24		100%
51			Trenching from Substation building to HH-16A	3 days	Mon 4/22/24	Wed 4/24/24		100%
52			Set HH-16A	3 days	Tue 4/2/24	Thu 4/4/24		100%
53			Saw Cutting and trenching HH-16 to HH-16B	2 days	Fri 4/12/24	Mon 4/15/24	50	100%
54			Set HH-16B	1 day	Thu 4/25/24	Thu 4/25/24	51	100%
55			Trenching from HH-16B to Blower building	2 days	Fri 4/26/24	Mon 4/29/24	54	100%
56			Coredrill Blower building	1 day	Mon 3/18/24	Mon 3/18/24		100%
57			Primary service (South)	11 days	Mon 3/18/24	Mon 4/1/24		0%
58			Trenching from Existing HH-20 to HH-21	5 days	Mon 3/18/24	Fri 3/22/24		100%
59			Set HH-21	1 day	Mon 3/25/24	Mon 3/25/24	58FS-1 day	100%
60			Trenching from HH-21 to Blower building	2 days	Fri 3/29/24	Mon 4/1/24	59	100%
61			Generator Underground	5 days	Mon 2/26/24	Fri 3/1/24		0%
62			Underground	2 days	Mon 2/26/24	Tue 2/27/24		100%
63			Secondary Service	87 days?	Tue 4/2/24	Wed 7/31/24		0%
64			Conduit install for garage area to basement	14 days?	Mon 10/14/24	Thu 10/31/24		100%
65			Under ground duct bank from blower to control building	5 days	Mon 11/4/24	Fri 11/8/24		100%
66			Ground Grid	3 days	Mon 1/8/24	Wed 1/10/24		0%
67			Grounding Grid	3 days	Mon 1/8/24	Wed 1/10/24		100%
68			Site work complete	0 days	Fri 11/8/24	Fri 11/8/24	65	100%
69			FILTER BUILDING START	125 days	Mon 4/1/24	Fri 9/20/24		0%
70			Demo work	5 days	Mon 4/1/24	Fri 4/5/24		100%
71			FILTER EXTENTION COMPLETE BUILDING DRY DATE	1 day	Tue 10/15/24	Tue 10/15/24		0%
72			Installing Lights	30 days	Thu 10/31/24	Wed 12/11/24	71	100%
73			Equipment connection- HVAC, sump pumps ex fans	45 days	Mon 11/6/23	Fri 1/5/24		90%
74			Fire alarm	45 days	Mon 11/18/24	Fri 1/17/25		50%
75			Install (3) duct bank conduits blower to FEB	5 days	Mon 11/4/24	Fri 11/8/24		100%
76			Install panels	16 days	Tue 10/29/24	Tue 11/19/24		100%
77			BACK BOXES ON SITE AND TRANSFORMER	5 days	Wed 11/20/24	Tue 11/26/24	76	100%
78			Pull Feeders	5 days	Thu 12/12/24	Wed 12/18/24		100%
79			Terminations	2 days	Fri 12/27/24	Mon 12/30/24		100%
80			Instrument wiring	45 days	Mon 11/18/24	Fri 1/17/25	71	90%
81			Filtering Extention building Power on	0 days	Thu 1/2/25	Thu 1/2/25		99%
82			BLOWER BUILDING START	139 days	Mon 4/1/24	Thu 10/10/24		0%

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	% Work Complete
83			Site work ready for underground	51 days	Mon 11/6/23	Mon 1/15/24		100%
84			Under slab work	5 days	Tue 1/16/24	Mon 1/22/24	83	100%
85			BLOWER BUILDING COMPLETED DRY DATE	1 day	Thu 6/20/24	Thu 6/20/24		0%
86			Install panel boxes and conduit stubs	5 days	Fri 6/21/24	Thu 6/27/24	85	100%
87			Install panels interior guts	5 days	Thu 8/29/24	Wed 9/4/24	19,20,14,89	100%
88			INSTALL UNIT SUBSTATIONS and secondary	6 days	Tue 7/23/24	Tue 7/30/24	85	100%
89			PULL PRIMARY FEEDERS AND TERMINATE	6 days	Fri 7/12/24	Fri 7/19/24		100%
90			INSTALL MV BREAKERS AND COMMISH SUB	29 days	Tue 10/29/24	Fri 12/6/24		100%
91			Install lighting	45 days	Mon 9/2/24	Fri 11/1/24		100%
92			Install control wiring	45 days	Mon 8/19/24	Fri 10/18/24		100%
93			Terminations	16 days	Wed 9/4/24	Wed 9/25/24		100%
94			Branch conduit and lighting	85 days	Mon 6/17/24	Fri 10/11/24		100%
95			Blower building Power on M1 NEW	0 days	Mon 12/23/24	Mon 12/23/24		100%
96			CHEMICAL BUILDING START	71 days?	Wed 5/1/24	Wed 8/7/24		0%
97			CHEMICAL BUILDING READY DRY DATE	1 day	Mon 7/8/24	Mon 7/8/24		0%
98			Install conduits to MCC	20 days	Mon 8/5/24	Fri 8/30/24	97	90%
99			Wire pulling	100 days	Mon 9/30/24	Fri 2/14/25		90%
100			Install MCC BUS 1-B-1 buckets	35 days	Mon 11/25/24	Fri 1/10/25		50%
101			Branch conduit and lighting	80 days	Mon 10/28/24	Fri 2/14/25		90%
102			Chemical building Power on	0 days	Fri 1/10/25	Fri 1/10/25	100	0%
103			Generator	401 days?	Fri 10/27/23	Fri 5/9/25		0%
104			Set ATS	4 days?	Mon 8/5/24	Thu 8/8/24		100%
105			Set Generator	5 days	Mon 8/12/24	Fri 8/16/24	38	100%
106			Pull Feeders	45 days	Mon 10/21/24	Fri 12/20/24		100%
107			Startup	20 days	Mon 12/16/24	Fri 1/10/25		100%
108			Ready for service	0 days	Fri 1/10/25	Fri 1/10/25	107	100%
109			CONTROL BUILDING BASEMENT ELECTRICAL ROOM	1 day?	Mon 9/9/24	Mon 9/9/24		0%
110			INSTALL DP-1-A-23 PANEL BACKBOX	5 days	Tue 9/10/24	Mon 9/16/24	109	100%
111			INSTALL TRANSFORMERS AND MISC BACKBOXES	25 days	Mon 10/28/24	Fri 11/29/24	109	100%
112			INSTALL CONDUITS AND PULL FEEDERS	20 days	Mon 12/9/24	Fri 1/3/25	111	100%
113			INSTALL CONDUITS FROM MCC TO FILTER VALUE BOXES	47 days	Tue 9/24/24	Wed 11/27/24	109	90%
114			POWER ON CONTROL BUILDING ELECTRICAL PANELS	0 days	Fri 2/28/25	Fri 2/28/25	112	0%
115			7 WEEK LOOK AHEAD 2/17/25 through 4/3	35 days?	Mon 2/17/25	Fri 4/4/25		0%
116			<i>Pull wires to PLC</i>	5 days	Fri 2/14/25	Thu 2/20/25		50%
117			<i>Terminate HV-1</i>	5 days	Thu 2/20/25	Wed 2/26/25		50%
118			<i>Mount valve panel in filter extention</i>	5 days	Mon 2/24/25	Fri 2/28/25		10%
119			<i>Terminate valves, PIT. FIT Misc. instruments in filter extention for MOTION AI testing 3/11</i>	10 days	Thu 2/20/25	Wed 3/5/25		35%
120			<i>Sample pump and sump controller (Chemical building) 2/25 Fluid</i>	1 day	Mon 2/24/25	Mon 2/24/25		80%
121			<i>Chemical Scales and Chlorine analyzer</i>	5 days	Mon 2/24/25	Fri 2/28/25		50%
122			<i>Ex. Fan connections filter building 11/12</i>	5 days	Wed 3/19/25	Tue 3/25/25		60%
123			<i>Ex. Fans blower</i>	2 days	Mon 3/24/25	Tue 3/25/25		95%

ID	  Task Mode	Task Name	Duration	Start	Finish	Predecessors	% Work Complete	
124			Wire DU-1	2 days	Mon 3/17/25	Tue 3/18/25		95%
125			NOT PART OF O'CONNELL M1 (but part of 7 weeeek look ahead)	1 day?	Fri 10/27/23	Fri 10/27/23		0%
126			Chemical transfer pump??	10 days	Mon 3/10/25	Fri 3/21/25		0%
127			Filter extention lights/fire alarm	5 days	Fri 3/28/25	Thu 4/3/25		10%
128			Run fiber conduits in filter gallery	15 days?	Mon 4/7/25	Fri 4/25/25		10%
129			Fiber to blower building	15 days	Mon 4/7/25	Fri 4/25/25		0%
130			Install conduits on operation level for filters (all)	30 days	Mon 3/31/25	Fri 5/9/25		0%
131			6-10 Valve panel conduits	30 days	Mon 3/31/25	Fri 5/9/25		0%
132			Chemical heat trace (ACE and JWD)??	10 days	Mon 3/24/25	Fri 4/4/25		0%
133			Misc. instruments in pipe gallery	20 days	Mon 3/31/25	Fri 4/25/25		0%
134			Security in chemical?	2 days	Thu 4/3/25	Fri 4/4/25		95%
135			Chemnical fire alarm??? Not part of OCE M1	10 days?	Mon 3/24/25	Fri 4/4/25		0%
136			DU-2??? Not part of OCE M1	8 days	Mon 4/7/25	Wed 4/16/25		0%
137			DU-3 &DU-4?? Not part of OCE M1	10 days	Mon 4/7/25	Fri 4/18/25		0%
138			M1 MILESTONE	370 days	Wed 11/1/23	Tue 4/1/25		0%
139			Filter #10	53 days	Tue 4/1/25	Thu 6/12/25		0%
140			Demo work	5 days	Tue 4/1/25	Mon 4/7/25		5%
141			Install Overhead conduits for power and control	30 days	Tue 4/8/25	Mon 5/19/25	140	20%
142			Pullind wiring for power and control	30 days	Tue 4/29/25	Mon 6/9/25	141FS-15 days	0%
143			Terminations	10 days	Fri 5/23/25	Thu 6/5/25	142FS-12 days	0%
144			Testing	5 days	Fri 6/6/25	Thu 6/12/25	143,81	0%
145			Filter #9	43 days	Fri 6/13/25	Tue 8/12/25	144	0%
146			Demo work	5 days	Fri 6/13/25	Thu 6/19/25	144	0%
147			Install Overhead conduits for power and control	30 days	Fri 6/20/25	Thu 7/31/25	146	20%
148			Pullind wiring for power and control	20 days	Fri 7/11/25	Thu 8/7/25	147FS-15 days	0%
149			Terminations	10 days	Wed 7/23/25	Tue 8/5/25	148FS-12 days	0%
150			Testing	5 days	Wed 8/6/25	Tue 8/12/25	149,81	0%
151			Filter #8	30 days	Wed 8/13/25	Tue 9/23/25	150	0%
152			Demo work	5 days	Wed 8/13/25	Tue 8/19/25	150	0%
153			Install Overhead conduits for power and control	20 days	Wed 8/20/25	Tue 9/16/25	152	20%
154			Pullind wiring for power and control	20 days	Wed 8/27/25	Tue 9/23/25	153FS-15 days	0%
155			Terminations	10 days	Wed 9/3/25	Tue 9/16/25	154FS-15 days	0%
156			Testing	5 days	Wed 9/17/25	Tue 9/23/25	155	0%
157			ACTUAL M2 COMPLETION DATE	1 day?	Mon 9/8/25	Mon 9/8/25	156FS-12 days	0%
158			M2 MILESTONE	195 days	Mon 9/2/24	Fri 5/30/25	138	0%
159			Filter #7	45 days	Wed 9/24/25	Tue 11/25/25	156	0%
160			Demo work	5 days	Wed 9/24/25	Tue 9/30/25	156	0%
161			Install Overhead conduits for power and control	30 days	Wed 10/1/25	Tue 11/11/25	160	20%
162			Pullind wiring for power and control	30 days	Wed 10/15/25	Tue 11/25/25	161FS-20 days	0%
163			Terminations	10 days	Fri 10/31/25	Thu 11/13/25	162FS-18 days	0%
164			Testing	5 days	Fri 11/14/25	Thu 11/20/25	163,81	0%

Page 4

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	% Work Complete
165			Filter #6	45 days	Tue 12/2/25	Mon 2/2/26	164FS+7 days	0%
166			Demo work	5 days	Tue 12/2/25	Mon 12/8/25	164FS+7 days	0%
167			Install Overhead conduits for power and control	30 days	Tue 12/9/25	Mon 1/19/26	166	20%
168			Pullind wiring for power and control	30 days	Tue 12/23/25	Mon 2/2/26	167FS-20 days	0%
169			Terminations	10 days	Tue 1/6/26	Mon 1/19/26	168FS-20 days	0%
170			Testing	5 days	Tue 1/20/26	Mon 1/26/26	169	0%
171			Filter #5	45 days	Tue 1/27/26	Mon 3/30/26	170,81	0%
172			Demo work	5 days	Tue 1/27/26	Mon 2/2/26	170	0%
173			Install Overhead conduits for power and control	30 days	Tue 2/3/26	Mon 3/16/26	172	0%
174			Pullind wiring for power and control	30 days	Tue 2/17/26	Mon 3/30/26	173FS-20 days	0%
175			Terminations	10 days	Tue 3/3/26	Mon 3/16/26	174FS-20 days	0%
176			Testing	5 days	Tue 3/17/26	Mon 3/23/26	175,81	0%
177			Filter #4	70 days	Tue 3/31/26	Mon 7/6/26	176FS+5 days	0%
178			Demo work	70 days	Tue 3/31/26	Mon 7/6/26		0%
179			Install Overhead conduits for power and control	30 days	Tue 3/31/26	Mon 5/11/26		20%
180			Pullind wiring for power and control	30 days	Thu 5/7/26	Wed 6/17/26	179FS-3 days	0%
181			Terminations	10 days	Tue 6/16/26	Mon 6/29/26	180FS-2 days	0%
182			Testing	5 days	Tue 6/30/26	Mon 7/6/26	181,81	0%
183			ACTUAL M3 COMPLETION DATE	1 day?	Tue 6/9/26	Tue 6/9/26	182FS-20 days	0%
184			M3 MILESTONE	235 days?	Mon 6/2/25	Fri 4/24/26	158	0%
185			Filter #3	60 days	Tue 7/7/26	Mon 9/28/26	182	0%
186			Demo work	5 days	Tue 7/7/26	Mon 7/13/26	182	0%
187			Install Overhead conduits for power and control	30 days	Tue 7/14/26	Mon 8/24/26	186	20%
188			Pullind wiring for power and control	30 days	Tue 8/11/26	Mon 9/21/26	187FS-10 days	0%
189			Terminations	10 days	Tue 9/8/26	Mon 9/21/26	188FS-10 days	0%
190			Testing	5 days	Tue 9/22/26	Mon 9/28/26	189	0%
191			Filter #2	59 days	Tue 9/29/26	Fri 12/18/26	190	0%
192			Demo work	5 days	Tue 9/29/26	Mon 10/5/26	190	0%
193			Install Overhead conduits for power and control	30 days	Tue 10/6/26	Mon 11/16/26	192	20%
194			Pullind wiring for power and control	30 days	Mon 11/2/26	Fri 12/11/26	193FS-11 days	0%
195			Terminations	10 days	Mon 11/30/26	Fri 12/11/26	194FS-10 days	0%
196			Testing	5 days	Mon 12/14/26	Fri 12/18/26	195,81	0%
197			Filter #1	55 days	Mon 12/21/26	Fri 3/5/27	196	0%
198			Demo work	5 days	Mon 12/21/26	Fri 12/25/26	196	0%
199			Install Overhead conduits for power and control	30 days	Mon 12/28/26	Fri 2/5/27	198	20%
200			Pullind wiring for power and control	25 days	Mon 1/25/27	Fri 2/26/27	199FS-10 days	0%
201			Terminations	10 days	Mon 2/15/27	Fri 2/26/27	200FS-10 days	0%
202			Testing	5 days	Mon 3/1/27	Fri 3/5/27	201	0%
203			ACTUAL SUBSTANTION COMPLETION DATE	1 day?	Mon 3/8/27	Mon 3/8/27	202	0%
204			SUBSTANTIAL COMPLETION	265 days	Mon 4/27/26	Fri 4/30/27	184	0%



O'Connell Electric Company, Inc.

Industrial & Commercial Construction • Power Line & Substation • Communications
Transportation • Renewable Energy • Service & Maintenance • Technical Services

SUBMITTAL COVER SHEET

SPECIFICATION SECTION NO. – 01 32 16-003-A

Project Name: ECWA Sturgeon Point
Project No.: 202200014

TYPE OF SUBMITTAL:

☐ PRODUCT DATA	☐ TEST REPORT	☐ MFGR DWG	☐ RECORD DOCUMENT
☐ SAMPLE	☐ CERTIFICATION	☐ SHOP DRAWING	☐ CLOSEOUT DOCUMENT
☐ COLOR SELECTION	☐ AS-BUILT DWGS	☐ MFGR COMPLIANCE CERT	☐ O & M Manual
☐ LEED Documentation	☐ LEED Credit	☐	☒ Other – Progress Schedule

SUBMITTAL DESCRIPTION **Progress Schedule (Rev 12)**

SUPPLIER/MANUFACTURER N/A

SPEC SECTION NUMBER & TITLE **01 32 16 003-A**

SUB-PARAGRAPH _____ DRAWING NO _____ 1ST TIME SUBMISSION _____ REVISION # 12

APPROVED FOR SUBMISSION
O'CONNELL ELECTRIC COMPANY
830 PHILLIPS RD. VICTOR, NY 14564

DATE: 2/19/2025

CHECKED BY: Eric Labiak

COMMENTS:

ARCHITECT/ENGINEER REVIEW STAMP:

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	% Work Complete
40			Actual returned MV Breakers submittal release date	1 day?	Mon 2/26/24	Mon 2/26/24	39	100%
41			MV Breakers Lead time- TEMPORARY IN PLACE	4 wks	Fri 10/4/24	Thu 10/31/24		100%
42			Mobilization	5 days	Fri 10/27/23	Thu 11/2/23		100%
43			Setup trailer and Connex boxes	1 day	Fri 10/27/23	Fri 10/27/23		100%
44			Temp power	4 days	Fri 10/27/23	Wed 11/1/23		100%
45			Site work	70 days?	Mon 2/19/24	Fri 5/24/24		0%
46			Site ready for UG Ductbanks	5 days	Mon 2/19/24	Fri 2/23/24		100%
47			Primary Service (North)	31 days	Mon 3/18/24	Mon 4/29/24		0%
48			Site survey of underground	3 days	Mon 2/19/24	Wed 2/21/24		100%
49			Mobilize Site Contractor	3 days	Wed 3/13/24	Fri 3/15/24		100%
50			Saw cutting and trenching from existing HH to HH16A	9 days	Mon 4/1/24	Thu 4/11/24		100%
51			Trenching from Substation building to HH-16A	3 days	Mon 4/22/24	Wed 4/24/24		100%
52			Set HH-16A	3 days	Tue 4/2/24	Thu 4/4/24		100%
53			Saw Cutting and trenching HH-16 to HH-16B	2 days	Fri 4/12/24	Mon 4/15/24	50	100%
54			Set HH-16B	1 day	Thu 4/25/24	Thu 4/25/24	51	100%
55			Trenching from HH-16B to Blower building	2 days	Fri 4/26/24	Mon 4/29/24	54	100%
56			Coredrill Blower building	1 day	Mon 3/18/24	Mon 3/18/24		100%
57			Primary service (South)	11 days	Mon 3/18/24	Mon 4/1/24		0%
58			Trenching from Existing HH-20 to HH-21	5 days	Mon 3/18/24	Fri 3/22/24		100%
59			Set HH-21	1 day	Mon 3/25/24	Mon 3/25/24	58FS-1 day	100%
60			Trenching from HH-21 to Blower building	2 days	Fri 3/29/24	Mon 4/1/24	59	100%
61			Generator Underground	5 days	Mon 2/26/24	Fri 3/1/24		0%
62			Underground	2 days	Mon 2/26/24	Tue 2/27/24		100%
63			Secondary Service	87 days?	Tue 4/2/24	Wed 7/31/24		0%
64			Conduit install for garage area to basement	14 days?	Mon 10/14/24	Thu 10/31/24		100%
65			Under ground duct bank from blower to control building	5 days	Mon 11/4/24	Fri 11/8/24		100%
66			Ground Grid	3 days	Mon 1/8/24	Wed 1/10/24		0%
67			Grounding Grid	3 days	Mon 1/8/24	Wed 1/10/24		100%
68			Site work complete	0 days	Fri 11/8/24	Fri 11/8/24	65	100%
69			FILTER BUILDING START	125 days	Mon 4/1/24	Fri 9/20/24		0%
70			Demo work	5 days	Mon 4/1/24	Fri 4/5/24		100%
71			FILTER EXTENTION COMPLETE BUILDING DRY DATE	1 day	Tue 10/15/24	Tue 10/15/24		0%
72			Installing Lights	30 days	Thu 10/31/24	Wed 12/11/24	71	100%
73			Equipment connection- HVAC, sump pumps ex fans	45 days	Mon 11/6/23	Fri 1/5/24		90%
74			Fire alarm	45 days	Mon 11/18/24	Fri 1/17/25		50%
75			Install (3) duct bank conduits blower to FEB	5 days	Mon 11/4/24	Fri 11/8/24		100%
76			Install panels	16 days	Tue 10/29/24	Tue 11/19/24		100%
77			BACK BOXES ON SITE AND TRANSFORMER	5 days	Wed 11/20/24	Tue 11/26/24	76	100%
78			Pull Feeders	5 days	Thu 12/12/24	Wed 12/18/24		100%
79			Terminations	2 days	Fri 12/27/24	Mon 12/30/24		100%
80			Instrument wiring	45 days	Mon 11/18/24	Fri 1/17/25	71	90%
81			Filtering Extention building Power on	0 days	Thu 1/2/25	Thu 1/2/25		99%
82			BLOWER BUILDING START	139 days	Mon 4/1/24	Thu 10/10/24		0%

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	% Work Complete	
83			Site work ready for underground	51 days	Mon 11/6/23	Mon 1/15/24		100%	
84			Under slab work	5 days	Tue 1/16/24	Mon 1/22/24	83	100%	
85			BLOWER BUILDING COMPLETED DRY DATE	1 day	Thu 6/20/24	Thu 6/20/24		0%	
86			Install panel boxes and conduit stubs	5 days	Fri 6/21/24	Thu 6/27/24	85	100%	
87			Install panels interior guts	5 days	Thu 8/29/24	Wed 9/4/24	19,20,14,89	100%	
88			INSTALL UNIT SUBSTATIONS and secondary	6 days	Tue 7/23/24	Tue 7/30/24	85	100%	
89			PULL PRIMARY FEEDERS AND TERMINATE	6 days	Fri 7/12/24	Fri 7/19/24		100%	
90			INSTALL MV BREAKERS AND COMMISH SUB	29 days	Tue 10/29/24	Fri 12/6/24		100%	
91			Install lighting	45 days	Mon 9/2/24	Fri 11/1/24		100%	
92			Install control wiring	45 days	Mon 8/19/24	Fri 10/18/24		100%	
93			Terminations	16 days	Wed 9/4/24	Wed 9/25/24		100%	
94			Branch conduit and lighting	85 days	Mon 6/17/24	Fri 10/11/24		100%	
95			Blower building Power on M1 NEW	0 days	Mon 12/23/24	Mon 12/23/24		100%	
96			CHEMICAL BUILDING START	71 days?	Wed 5/1/24	Wed 8/7/24		0%	
97			CHEMICAL BUILDING READY DRY DATE	1 day	Mon 7/8/24	Mon 7/8/24		0%	
98			Install conduits to MCC	20 days	Mon 8/5/24	Fri 8/30/24	97	90%	
99			Wire pulling	100 days	Mon 9/30/24	Fri 2/14/25		90%	
100			Install MCC BUS 1-B-1 buckets	35 days	Mon 11/25/24	Fri 1/10/25		50%	
101			Branch conduit and lighting	80 days	Mon 10/28/24	Fri 2/14/25		90%	
102			Chemical building Power on	0 days	Fri 1/10/25	Fri 1/10/25	100	0%	
103			Generator	401 days?	Fri 10/27/23	Fri 5/9/25		0%	
104			Set ATS	4 days?	Mon 8/5/24	Thu 8/8/24		100%	
105			Set Generator	5 days	Mon 8/12/24	Fri 8/16/24	38	100%	
106			Pull Feeders	45 days	Mon 10/21/24	Fri 12/20/24		100%	
107			Startup	20 days	Mon 12/16/24	Fri 1/10/25		100%	
108			Ready for service	0 days	Fri 1/10/25	Fri 1/10/25	107	100%	
109			CONTROL BUILDING BASEMENT ELECTRICAL ROOM	1 day?	Mon 9/9/24	Mon 9/9/24		0%	
110			INSTALL DP-1-A-23 PANEL BACKBOX	5 days	Tue 9/10/24	Mon 9/16/24	109	100%	
111			INSTALL TRANSFORMERS AND MISC BACKBOXES	25 days	Mon 10/28/24	Fri 11/29/24	109	100%	
112			INSTALL CONDUITS AND PULL FEEDERS	20 days	Mon 12/9/24	Fri 1/3/25	111	100%	
113			INSTALL CONDUITS FROM MCC TO FILTER VALUE BOXES	47 days	Tue 9/24/24	Wed 11/27/24	109	90%	
114			POWER ON CONTROL BUILDING ELECTRICAL PANELS	0 days	Fri 2/28/25	Fri 2/28/25	112	0%	
115			7 WEEK LOOK AHEAD 2/17/25 through 4/3	35 days?	Mon 2/17/25	Fri 4/4/25		0%	
116			<i>Pull wires to PLC</i>	5 days	Fri 2/14/25	Thu 2/20/25		50%	
117			<i>Terminate HV-1</i>	5 days	Thu 2/20/25	Wed 2/26/25		50%	
118			<i>Mount valve panel in filter extention</i>	5 days	Mon 2/24/25	Fri 2/28/25		10%	
119			<i>Terminate valves, PIT. FIT Misc. instruments in filter extention for MOTION AI testing 3/11</i>	10 days	Thu 2/20/25	Wed 3/5/25		35%	
120			<i>Sample pump and sump controller (Chemical building) 2/25 Fluid</i>	1 day	Mon 2/24/25	Mon 2/24/25		80%	
121			<i>Chemical Scales and Chlorine analyzer</i>	5 days	Mon 2/24/25	Fri 2/28/25		50%	
122			<i>Ex. Fan connections filter building 11/12</i>	5 days	Wed 3/19/25	Tue 3/25/25		60%	
123			<i>Ex. Fans blower</i>	2 days	Mon 3/24/25	Tue 3/25/25		95%	

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	% Work Complete	
165			Filter #6	45 days	Tue 12/2/25	Mon 2/2/26	164FS+7 days	0%	
166			Demo work	5 days	Tue 12/2/25	Mon 12/8/25	164FS+7 days	0%	
167			Install Overhead conduits for power and control	30 days	Tue 12/9/25	Mon 1/19/26	166	20%	
168			Pullind wiring for power and control	30 days	Tue 12/23/25	Mon 2/2/26	167FS-20 days	0%	
169			Terminations	10 days	Tue 1/6/26	Mon 1/19/26	168FS-20 days	0%	
170			Testing	5 days	Tue 1/20/26	Mon 1/26/26	169	0%	
171			Filter #5	45 days	Tue 1/27/26	Mon 3/30/26	170,81	0%	
172			Demo work	5 days	Tue 1/27/26	Mon 2/2/26	170	0%	
173			Install Overhead conduits for power and control	30 days	Tue 2/3/26	Mon 3/16/26	172	0%	
174			Pullind wiring for power and control	30 days	Tue 2/17/26	Mon 3/30/26	173FS-20 days	0%	
175			Terminations	10 days	Tue 3/3/26	Mon 3/16/26	174FS-20 days	0%	
176			Testing	5 days	Tue 3/17/26	Mon 3/23/26	175,81	0%	
177			Filter #4	70 days	Tue 3/31/26	Mon 7/6/26	176FS+5 days	0%	
178			Demo work	70 days	Tue 3/31/26	Mon 7/6/26		0%	
179			Install Overhead conduits for power and control	30 days	Tue 3/31/26	Mon 5/11/26		20%	
180			Pullind wiring for power and control	30 days	Thu 5/7/26	Wed 6/17/26	179FS-3 days	0%	
181			Terminations	10 days	Tue 6/16/26	Mon 6/29/26	180FS-2 days	0%	
182			Testing	5 days	Tue 6/30/26	Mon 7/6/26	181,81	0%	
183			ACTUAL M3 COMPLETION DATE	1 day?	Tue 6/9/26	Tue 6/9/26	182FS-20 days	0%	
184			M3 MILESTONE	235 days?	Mon 6/2/25	Fri 4/24/26	158	0%	
185			Filter #3	60 days	Tue 7/7/26	Mon 9/28/26	182	0%	
186			Demo work	5 days	Tue 7/7/26	Mon 7/13/26	182	0%	
187			Install Overhead conduits for power and control	30 days	Tue 7/14/26	Mon 8/24/26	186	20%	
188			Pullind wiring for power and control	30 days	Tue 8/11/26	Mon 9/21/26	187FS-10 days	0%	
189			Terminations	10 days	Tue 9/8/26	Mon 9/21/26	188FS-10 days	0%	
190			Testing	5 days	Tue 9/22/26	Mon 9/28/26	189	0%	
191			Filter #2	59 days	Tue 9/29/26	Fri 12/18/26	190	0%	
192			Demo work	5 days	Tue 9/29/26	Mon 10/5/26	190	0%	
193			Install Overhead conduits for power and control	30 days	Tue 10/6/26	Mon 11/16/26	192	20%	
194			Pullind wiring for power and control	30 days	Mon 11/2/26	Fri 12/11/26	193FS-11 days	0%	
195			Terminations	10 days	Mon 11/30/26	Fri 12/11/26	194FS-10 days	0%	
196			Testing	5 days	Mon 12/14/26	Fri 12/18/26	195,81	0%	
197			Filter #1	55 days	Mon 12/21/26	Fri 3/5/27	196	0%	
198			Demo work	5 days	Mon 12/21/26	Fri 12/25/26	196	0%	
199			Install Overhead conduits for power and control	30 days	Mon 12/28/26	Fri 2/5/27	198	20%	
200			Pullind wiring for power and control	25 days	Mon 1/25/27	Fri 2/26/27	199FS-10 days	0%	
201			Terminations	10 days	Mon 2/15/27	Fri 2/26/27	200FS-10 days	0%	
202			Testing	5 days	Mon 3/1/27	Fri 3/5/27	201	0%	
203			ACTUAL SUBSTANTION COMPLETION DATE	1 day?	Mon 3/8/27	Mon 3/8/27	202	0%	
204			SUBSTANTIAL COMPLETION	265 days	Mon 4/27/26	Fri 4/30/27	184	0%	

SECTION 01 13 13

MILESTONES

PART 1 – GENERAL

1.1 DESCRIPTION

A. Scope:

1. This Section describes Work to be substantially completed to comply with Milestones indicated in the Agreement. This Section is not intended to describe all the Work or its constraints, interrelationships, or sequential requirements required.
2. Prime CONTRACTOR shall provide all labor, materials, equipment, tools, and incidentals required to perform the Work in accordance with the Contract Times provisions of the Contract Documents.
3. To achieve each Milestone indicated in this Section, substantially complete those elements of the Work indicated starting with Article 1.2 of this Section, together with related equipment, systems, and appurtenant Work and activities.
4. Comply with the General Conditions, as may be modified by the Supplementary Conditions, regarding partial utilization and property insurance.

1.2 MILESTONE REQUIREMENTS (ALL CONTRACTS)

A. Milestone M1:

1. Contract Time: Refer to 00 52 13, Agreement.
2. Work associated with the blower building, filter building extension, wash water supply piping from new wash water tank to filter building extension, air scour piping from blower building to the filter building extension, filter to waste piping from filter building extension to chamber S-2, chemical feed piping from residuals pump station to chemical injection manhole shall be completed and placed into continuous, successful operation. Checkout, start-up, field quality control testing, and training of operations and maintenance personnel shall be completed prior to this Milestone.
3. Work not included with this Milestone is as follows:
 - a. Site Work:
 - i. Site restoration
 - ii. Final paving around blower and chemical buildings.
 - iii. Final grading and plantings for bioretention facility.
 - iv. Filter Building Extension and Blower Building exterior concrete.
 - b. Filter Building Extension:
 - i. Interior masonry walls and stairwell at operating floor and pipe gallery extension.
 - ii. Double door (F08-1).

- c. Filter Building:
 - i. Aluminum storefront at Filter Building operating floor.
 - ii. Hose bibs and associated piping on the operating floor.
 - d. Blower Building: Bypass silencer.
 - 4. Contractor shall provide temporary generator in place of SPGEN004 if it is not available before completion of Milestone M1. Temporary generator shall be connected to automatic transfer switch ATS-3B for fully automated control (including SCADA communications) as if the permanent unit is installed.
- B. Milestone M2:
 - 1. Contract Time: Refer to 00 52 13, Agreement
 - 2. Work associated with Filter Nos. 5, 6, 7, 8, 9, & 10 improvements completed and placed into continuous, successful operation including but not limited to new filter underdrain system, media placement, new filter piping, valves, actuators, new air scour piping, re-installed analyzers and transmitters, associated plumbing, HVAC, electrical and instrumentation improvements. Checkout, start-up, field quality control testing, and training of operations and maintenance personnel shall be completed prior to this Milestone.
 - 3. Work associated with all site restoration, all final paving, bioretention facility, Blower Building bypass silencer, Filter Building Extension and Blower Building exterior concrete, and Filter Building hose bibs and associated piping.
 - 4. This milestone does not include the filter influent valves which will be completed after Milestone M3.
- C. Milestone M3:
 - 1. Contract Time: Refer to 00 52 13, Agreement
 - 2. Work associated with Filter Nos. 3 & 4 improvements completed and placed into continuous, successful operation including but not limited to new filter underdrain system, media placement, new filter piping, valves, actuators, new air scour piping, re-installed analyzers and transmitters, associated electrical and instrumentation improvements. Checkout, start-up, field quality control testing, and training of operations and maintenance personnel shall be completed prior to this Milestone.
 - 3. Work associated with Filter Nos. 5, 6, 7, 8, 9, and 10 washwater header and washwater supply piping.
 - 4. This milestone does not include the filter influent valves which will be completed after Milestone M3.
- D. Substantial Completion:
 - 1. Contract Time: Refer to 00 52 13, Agreement
 - 2. Work associated with Filter Nos. 1 & 2 improvements completed and placed into continuous, successful operation including but not limited to new filter underdrain system, media placement, new filter piping, valves, actuators, new air scour piping, re-installed analyzers and transmitters, associated electrical and instrumentation improvements. Checkout, start-up, field quality control

testing, and training of operations and maintenance personnel shall be completed prior to this Milestone.

3. Work associated with Filter Nos. 1, 2, 3 & 4 washwater header and washwater supply piping.
4. Work associated with Filter Building Extension including the masonry wall, stairwell, and double door at hoist.
5. Work associated with Filter Building operating level aluminum storefront.
6. This milestone includes all filter influent valves, and all remaining work not included in previous milestones.

PART 2 – PRODUCTS (NOT USED)

PART 3 – EXECUTION (NOT USED)

+ + END OF SECTION + +

SECTION 01 14 16

COORDINATION WITH OWNER'S OPERATIONS

PART 1 – GENERAL

1.1 DESCRIPTION

A. Scope:

1. This Section includes requirements for coordinating with OWNER's operations during the Work and includes requirements for tie-ins and shutdowns necessary to complete the Work without impact on OWNER's operations except as allowed in this Section.
2. CONTRACTOR shall provide labor, materials, tools, equipment, and incidentals shown, specified and required to coordinate with OWNER's operations during the Work

B. Coordination:

1. Review installation procedures under other Specification sections and coordinate Work that must be performed with or before the Work specified in this Section.
2. Notify other contractors in advance of Work requiring coordination with OWNER's operations, to provide other contractors sufficient time for work included in their contracts that will be performed with or before Work specified in this Section.

C. Related Sections:

1. Section 01 11 13, Summary of Work.
2. Section 01 73 24, Connections to Existing Facilities.
3. Section 01 73 29, Cutting and Patching.

D. Except for shutdowns specified in this Section, perform the Work such that OWNER's facility remains in continuous satisfactory operation during the Project. Schedule and conduct the Work such that the Work does not impede OWNER's production or processes, create potential hazards to operating equipment and personnel, reduce the quality of the facility's products or effluent, or cause odors or other nuisances.

E. Work not specifically covered in this Section or in referenced Sections may, in general, be completed at any time during regular working hours at the Site, as defined below, subject to the requirements in this Section.

1. Except where otherwise prohibited by Laws or Regulations or by consent of OWNER, regular working hours at the Site are defined as up to eight hours per day, beginning no earlier than 7:00 a.m. and ending no later than 4:00 p.m.

2. Maintenance and cleanup activities may be performed during hours other than regular working hours provided that such activities do not require the startup of construction equipment.
 3. If it shall become necessary to perform Work at night or on Saturdays, Sundays, or legal holidays, written notice shall be submitted to OWNER and ENGINEER at least two days in advance of the need for such Work. OWNER will only consider the performance of such Work as can be performed satisfactorily under the conditions. Good lighting and all other necessary facilities for carrying out and observing the Work shall be provided and maintained where such Work is being performed at night.
 4. If OWNER authorizes Work during other than regular working hours, CONTRACTOR shall reimburse OWNER for all OWNER's additional costs associated with such Work, including, but not necessarily limited to, the overtime costs for OWNER's and ENGINEER's personnel on the Site and other additional costs assessed against or incurred by the OWNER. At Owner's option, such additional costs may either be deducted from CONTRACTOR's progress payments or deducted from the retained amount prior to release following Substantial Completion.
- F. Coordinate shutdowns with OWNER and ENGINEER. When possible, combine multiple tie-ins into a single shutdown to minimize impacts on OWNER's operations and processes.
- G. The Sturgeon Point Water Treatment Plant will remain in continuous service during the Work under the Contract including all pumping, treatment, chemical application, residuals conveyance and processing, and operations and maintenance work.
- H. CONTRACTOR shall cooperate fully with the OWNER when the production and/or quality of the Treatment Plant is threatened due to the CONTRACTOR's operations or unforeseen conditions beyond the OWNER's control that negatively effect the operation of the water system and therefore may affect the CONTRACTOR's operation. The CONTRACTOR shall cooperate fully with the OWNER including stopping of work to avoid loss of pumping and/or detrimental water quality at no additional cost to OWNER.
- I. Do not shut off or disconnect existing operating systems, unless accepted by ENGINEER in writing. Operation of existing equipment will be by OWNER unless otherwise specified or indicated. Where necessary for the Work, CONTRACTOR shall seal or bulkhead OWNER-operated gates and valves to prevent leakage that may affect the Work, OWNER's operations, or both. Provide temporary watertight plugs or bulkheads as required. After completing the Work, remove seals, plugs, and bulkhead to satisfaction of ENGINEER.

1.2 SUBMITTALS

- A. Action Submittals: Submit the following:

Filtration Piping, Valve, and Underdrain
System Improvements, MP-090

Coordination with Owner's Operations

1. Substitute Sequence Submittal: When deviation from specified sequence or procedures is proposed, furnish submittal explaining in detail the proposed sequence or procedures and associated effects, including evidence that OWNER's operations will not be adversely affected, to an extent greater than originally contemplated in the Contract Documents, by proposed substitution. List benefits of proposed substitution, including benefits to Progress Schedule. Submit in accordance with Section 01 25 00, Substitution Procedures, and other requirements of the Contract Documents regarding substitution requests.
- B. Informational Submittals: Submit the following:
1. Shutdown Planning Submittal:
 - a. For each shutdown, submit an inventory of labor, materials, and equipment required to perform the shutdown and tie-in tasks, an estimate of time required to accomplish the complete shutdown including time for OWNER to take down and start up existing equipment, systems, or conduits, and written description of steps required to complete the Work associated with the shutdown.
 - b. Furnish submittal to ENGINEER at least thirty days prior to proposed shutdown start date. Do not start shutdown until obtaining ENGINEER's acceptance of shutdown planning submittal.
 2. Shutdown Notification: After ENGINEER's acceptance of shutdown planning submittal and prior to starting the shutdown, submit written notification to OWNER and ENGINEER of date and time each shutdown is to start. Submit notification not less than 72 hours in advance of each shutdown.

1.3 GENERAL CONSTRAINTS

- A. Indicated in the Contract Documents are the sequence and shutdown durations, where applicable, for OWNER's equipment, systems, and conduits (including piping and ducting) that are to be taken out of service temporarily for the Work. New materials, equipment, and systems may be used by OWNER after the specified field quality controls and testing are successfully completed and the materials or equipment are substantially complete in accordance with the Contract Documents.
- B. The following constraints apply to coordination with OWNER's operations:
1. Operational Access: OWNER's personnel shall have access to equipment and areas that remain in operation.
 2. Temporary Partitions and Enclosures: CONTRACTOR shall provide temporary partitions and enclosures around each filter cell where demolition is being performed necessary to maintain dust-free, and ventilated spaces in areas that are adjacent to the filters that must be kept operational.
 3. CONTRACTOR shall schedule and perform start-ups for Monday through Thursday. Equipment and systems shall not be placed into operation on Friday, Saturday, Sunday, and OWNER holidays without prior approval of OWNER.

4. Dead End Valves or Conduits: Provide blind flanges, watertight bulkheads, or valves at temporary and permanent terminuses of conduits, including piping and ducting. Blind flanges and bulkheads shall be suitable for the service and braced and blocked, as required, or otherwise restrained as directed by ENGINEER. Temporary valves shall be suitable for their associated service. Where a valve is provided at permanent terminus of conduit, including piping or ducting, also provide on downstream side of valve a blind flange with drain/flushing connection.
5. Removals shall be made with caution to prevent damage to existing facilities.
6. Draining and Cleaning of Conduits, Tanks, and Basins:
 - a. Unless otherwise shown or indicated, CONTRACTOR shall dewater process tanks, basins, conduits (including piping) at beginning of each shutdown. Flush, wash down, and clean tanks, basins, conduits (including piping), and other work areas.
 - b. CONTRACTOR shall remove solids and dispose of off-site. Unless otherwise specified or indicated, contents of tanks, basins, and conduits (including piping) undergoing modifications shall be transferred to existing process tanks or conduits at the Site with capacity sufficient to accept such discharges, using hoses, temporary piping, temporary pumps, or other means provided by CONTRACTOR. Discharge of fluids across floors is not allowed. Unless otherwise specified or indicated, remaining contents of chemical tanks and chemical piping that could not be transferred to existing tanks or conduits shall be removed and disposed of off-site.
 - c. If drainage point is not available on the conduit (including piping) to be drained, provide a wet tap using tapping saddle and valve or other method approved by ENGINEER. Uncontrolled spillage of contents of conduits (including piping) is not allowed.
 - d. Spillage shall be brought to ENGINEER's attention immediately, both verbally and in writing, and reported in accordance with Laws and Regulations. CONTRACTOR shall wash down spillage to floor drains or sumps or other appropriate location and flush the system to prevent clogging and odors. If spillage is not suitable for discharge to the drainage system, such as chemical spills, as determined by ENGINEER, CONTRACTOR shall remove spillage by other method, such as vacuum truck, sorbents, or other method acceptable to ENGINEER.

1.4 SEQUENCE OF WORK

- A. Perform Work in the indicated sequence. Certain phases or stages of the Work may require working 24-hour days or work during hours outside of regular working hours. Work may be accelerated from a later stage to an earlier stage if OWNER's operations are not adversely affected by proposed sequence change, with ENGINEER's acceptance. Stages specified in this Article 1.4 are sequence dependent.

- B. Phase Ia: New Blower Building:

1. During this stage, the following Work shall be completed:
 - a) Excavation and re-routing of existing buried utilities including, 4" & 6" PW, 2 ½" & 3" gas lines.
 - b) Construction of new blower building, including the excavation and installation of the electrical service from the Substation Building.
 - c) Installation of new blowers, 18" air piping, valves and appurtenances within blower building.
 - d) Installation of HVAC, Plumbing, Electrical, and Instrumentation within blower building.
- C. Phase Ib: Filter Building Extension:
 1. During this stage, the following Work shall be completed:
 - a) Excavation and re-routing of existing storm sewer lines.
 - b) Demolition of existing filter building west wall.
 - c) Construction of the filter building extension.
 - d) Installation of 42" wastewater supply piping, valves, appurtenances, and rate of flow controller, 16" filter to waste piping, valves, appurtenances, and rate of flow controller, 18" air supply piping and appurtenances within the filter building extension.
 - e) Installation of HVAC, Plumbing, Electrical, and Instrumentation. Excavation and installation of the electrical feeds from the blower building to the filter building extension and the filter building Electrical Room.
- D. Phase Ic: 42" Wash Water Piping:
 1. During this stage, the following Work shall be completed:
 - a) Installation of new 42" wash water piping from new wash water tank through the Filter Building Extension to the west end of the existing filter gallery.
 - b) Complete cleaning, testing, and disinfection on new wash water piping.
- E. Phase Id: 18" Air Supply Piping:
 1. During this stage, the following Work shall be completed:
 - a) Installation of new exterior 18" air supply piping and supports from new blower building to the new filter building extension.
 - b) Installation of new 18" air supply piping headers from the Filter Building Extension through the Filter Operating Level including the valves at each filter.
- F. Phase Ie: 8" Wash Water Supply and Altitude Valve:
 1. During this stage, the following Work shall be completed:
 - a) Installation of new 6" wash water tank supply piping from the existing 6" plant waterline to PV-WWS-2 in the Filter Building Extension.
 - b) Installation of new 8" wash water supply piping, altitude valve, and appurtenances from west end of the existing filter gallery to tie-in point on new 42" wash water supply pipe in the Filter Building Extension.

- c) Complete cleaning, testing, and disinfection on new wash water supply piping.
- G. Phase If: Filter to Waste Piping:
 - 1. During this stage, the following Work shall be completed:
 - a) Installation of new 24" and 30" filter to waste piping, manholes, and filter to waste air gap chamber from filter building extension to and including the new filter to waste mixing chamber.
 - b) Installation of remaining 30" filter to waste piping including filter to waste manholes to existing chamber S-2.
 - c) Tie-in existing 20" plant overflow to new filter to waste manhole No.2.
- H. Phase Ig: Sodium Bisulfite Chemical Feed Piping:
 - 1. During this stage, the following Work shall be completed:
 - a) Demolition of one existing chemical feed tubing, carrier pipe, and heat trace from the existing chemical injection manhole to the Residuals Pump Station.
 - b) Installation of one new chemical feed tubing, carrier pipe, and heat trace from chemical injection manhole to Residuals Pump Station.
 - c) Complete tie-in of new chemical feed piping to existing sodium bisulfite feed system.
- I. Phase Ih: Fiber Optic Network:
 - 1. During this stage, the following Work shall be completed:
 - a) Installation of the new fiber optic cable ring between all of the filter control panels, blower control panel, flash mixer room, and control room.
- J. Phase Ii: New Chemical Storage Building:
 - 1. During this stage, the following Work shall be completed. Note that this phase does not need to be completed prior to starting any filter rehabilitation work.
 - a) Excavation and re-routing of existing buried utilities.
 - b) Demolition of existing Residuals Building north wall.
 - c) Construction of new chemical storage building.
 - d) Installation of equipment, piping, valves, and appurtenances.
 - e) Installation of HVAC, Plumbing, Electrical, and Instrumentation.
- K. Phase II: Filter No.10:
 - 1. During this stage, the following Work shall be completed.
 - a) Isolate Filter No. 10 by closing valves EXV-FI-10, EXV-FE-10, EXV-SWW-10, EXV-WW-10, EXV-FTW-10, EXV-SW-10a, and EXV-SW-10b.
 - b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-10, EXV-SW-10a&10b to remain until Phase VIII.

- c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
- d) Demolish existing spent washwater valve EXV-SWW-10 and install new spent washwater valve PV-SWW-10.
- e) Install new underdrain system, air scour piping, valves and appurtenances.
- f) Install new filter media.
- g) Install new conduit, power and control wiring to all new valve actuators.
- h) Install new conduit and control wiring to existing valve actuators for EXV-WW-10 and EXV-FI-10.
- i) Temporarily recircuit valve actuator for EXV-WW-10 to a 20A-1P circuit breaker in Panel LP-4B using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- j) Temporarily recircuit valve actuator for EXV-FI-10 to a 15A-3P circuit breaker in Panel LP-4B using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- k) Install new 16" filter to waste piping from filter building extension past Filter No.10 and install blind flange BF-FTW-10.
- l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-10.
- m) Complete disinfection of new washwater tank.
- n) Complete cleaning, testing, and disinfection of piping and underdrain system.
- o) Complete 2-week performance test.

L. Phase III: Filter No.9:

1. During this stage, the following Work shall be completed.

- a) Isolate Filter No.9 by closing valves EXV-FI-9, EXV-FE-9, EXV-SWW-9, EXV-WW-9, EXV-FTW-9, EXV-SW-9a, and EXV-SW-9b.
- b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-9, EXV-SW-9a&9b to remain until Phase VIII.
- c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
- d) Demolish existing spent washwater valve EXV-SWW-9 and install new spent washwater valve PV-SWW-9.
- e) Install new underdrain system, air scour piping, valves and appurtenances.
- f) Install new filter media.
- g) Install new conduit, power and control wiring to all new valve actuators.
- h) Install new conduit and control wiring to existing valve actuators for EXV-WW-9 and EXV-FI-9.
- i) Temporarily recircuit valve actuator for EXV-WW-9 to a 20A-1P circuit breaker in Panel LP-4B using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.

- j) Temporarily recircuit valve actuator for EXV-FI-9 to a 15A-3P circuit breaker in Panel LP-4B using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- k) Install new 16" filter to waste piping from filter building extension past Filter No.9 and install blind flange BF-FTW-9.
- l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-9.
- m) Complete cleaning, testing, and disinfection of piping and underdrain system.
- n) Complete 2-week performance test.

M. Phase IV: Filter No. 8:

- 1. During this stage, the following Work shall be completed.
 - a) Isolate Filter 8 by closing valves EXV-FI-8, EXV-FE-8, EXV-SWW-8, EXV-WW-8, EXV-FTW-8, EXV-SW-8a, and EXV-SW-8b.
 - b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-8, EXV-SW-8a&8b to remain until Phase VIII.
 - c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
 - d) Demolish existing spent washwater valve EXV-SWW-8 and install new spent washwater valve PV-SWW-8.
 - e) Install new underdrain system, air scour piping, valves and appurtenances.
 - f) Install new filter media.
 - g) Install new conduit, power and control wiring to all new valve actuators.
 - h) Install new conduit and control wiring to existing valve actuators for EXV-WW-8 and EXV-FI-8.
 - i) Temporarily recircuit valve actuator for EXV-WW-8 to a 20A-1P circuit breaker in Panel LP-4B using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
 - j) Temporarily recircuit valve actuator for EXV-FI-8 to a 15A-3P circuit breaker in Panel LP-4B using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
 - k) Remove blind flange BF-FTW-10 and install new 16" filter to waste piping from Filter No.10 past Filter No.8. Install blind flange BF-FTW-8.
 - l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-8.
 - m) Complete cleaning, testing, and disinfection of piping and underdrain system.
 - n) Complete 1-week performance test.

N. Phase V: Filter No.7:

- 2. During this stage, the following Work shall be completed.

- a) Isolate Filter No.7 by closing valves EXV-FI-7, EXV-FE-7, EXV-SWW-7, EXV-WW-7, EXV-FTW-7, EXV-SW-7a, and EXV-SW-7b.
- b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-7, EXV-SW-7a&7b to remain until Phase VIII.
- c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
- d) Demolish existing spent washwater valve EXV-SWW-7 and install new spent washwater valve PV-SWW-7.
- e) Install new underdrain system, air scour piping, valves and appurtenances.
- f) Install new filter media.
- g) Install new conduit, power and control wiring to all new valve actuators.
- h) Install new conduit and control wiring to existing valve actuators for EXV-WW-7 and EXV-FI-7.
- i) Temporarily recircuit valve actuator for EXV-WW-7 to a 20A-1P circuit breaker in Panel LP-4B using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- j) Temporarily recircuit valve actuator for EXV-FI-7 to a 15A-3P circuit breaker in Panel LP-4B using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- k) Remove blind flange BF-FTW-9 and install new 16" filter to waste piping from Filter No.9 past Filter No.7. Install blind flange BF-FTW-7.
- l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-7.
- m) Complete cleaning, testing, and disinfection of piping and underdrain system.
- n) Complete 1-week performance test.

O. Phase VI: Filter No.6:

1. During this stage, the following Work shall be completed.

- a) Isolate Filter No.6 by closing valves EXV-FI-6, EXV-FE-6, EXV-SWW-6, EXV-WW-6, EXV-FTW-6, EXV-SW-6a, and EXV-SW-6b.
- b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-6, EXV-SW-6a&6b to remain until Phase VIII.
- c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
- d) Demolish existing spent washwater valve EXV-SWW-6 and install new spent washwater valve PV-SWW-6.
- e) Install new underdrain system, air scour piping, valves and appurtenances.
- f) Install new filter media.
- g) Install new conduit, power and control wiring to all new valve actuators.

- h) Install new conduit and control wiring to existing valve actuators for EXV-WW-6 and EXV-FI-6.
- i) Temporarily recircuit valve actuator for EXV-WW-6 to a 20A-1P circuit breaker in Panel LP-4B using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- j) Temporarily recircuit valve actuator for EXV-FI-6 to a 15A-3P circuit breaker in Panel LP-4B using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- k) Remove blind flange BF-FTW-8 and install new 16" filter to waste piping from Filter No.8 past Filter No.6. Install blind flange BF-FTW-6.
- l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-6.
- m) Complete cleaning, testing, and disinfection of piping and underdrain system.
- n) Complete 1-week performance test.

P. Phase VII: Filter No.5:

1. During this stage, the following Work shall be completed.

- a) Isolate Filter 5 by closing valves EXV-FI-5, EXV-FE-5, EXV-SWW-5, EXV-WW-5, EXV-FTW-5, EXV-SW-5a, and EXV-SW-5b.
- b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-5, EXV-SW-5a&5b to remain until Phase VIII.
- c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
- d) Demolish existing spent washwater valve EXV-SWW-5 and install new spent washwater valve PV-SWW-5.
- e) Install new underdrain system, air scour piping, valves and appurtenances.
- f) Install new filter media.
- g) Install new conduit, power and control wiring to all new valve actuators.
- h) Install new conduit and control wiring to existing valve actuators for EXV-WW-5 and EXV-FI-5.
- i) Temporarily recircuit valve actuator for EXV-WW-5 to a 20A-1P circuit breaker in Panel LP-4B using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- j) Temporarily recircuit valve actuator for EXV-FI-5 to a 15A-3P circuit breaker in Panel LP-4B using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- k) Remove blind flange BF-FTW-7 and install new 16" filter to waste piping from Filter No.7 past Filter No.5. Install blind flange BF-FTW-5.
- l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-5.

- m) Complete cleaning, testing, and disinfection of piping and underdrain system.
- n) Complete 1-week performance test.

Q. Phase VIII: Filter Nos. 5, 6, 7, 8, 9, and 10 Washwater Header and Washwater Supply Piping:

1. Filter Nos. 9 and 10 washwater header and washwater supply piping - during this stage, the following Work shall be completed.
 - a) Isolate Filter Nos. 9 and 10 by closing valves EXV-FI-9&10, PV-FE-9&10, PV-SWW-9&10, PV-FTW-9&10, EXV-WW-9&10, PV-AS-9a&9b, and PV-AS-10a&10b.
 - b) Isolate the existing washwater header by closing valve EXV-ROFC-1. Isolate the new washwater header in the filter building extension by closing valve PV-ROFC-2. Drain the existing and new washwater headers.
 - c) Isolate the existing surface wash header by closing all existing surface wash valves on Filters 1-8 and EXV-WWS-1. Drain the existing surface wash header.
 - d) Remove existing washwater header at harnessed connection between Filter Nos. 7,8 and 9,10 and install blind flange on the existing pipe to remain in service. Harness the blind flange to existing pipe lugs and return existing washwater header to service. Remove existing surface wash header at flanged connection between Filters 7/8 and 9/10 and install blind flange BF-WWS-9/10 on the existing header to remain in service. Return existing surface wash header to service.
 - e) Demolish and remove remaining sections of the existing surface wash header and washwater header, including valves EXV-WW-9, EXV-WW-10, EXV-SW-9a&9b, and EXV-SW-10a&10b.
 - f) Disconnect temporary power feed and control wiring to valve actuators EXV-WW-9 and EXV-WW-10.
 - g) Install the new washwater header and valve PV-WWH-9/10.
 - h) Install new valves PV-WW-9 and PV-WW-10 including permanent power for actuators from Filter Gallery Disconnect Panel 9 (Filter 9) and Filter Gallery Disconnect Panel 10 (Filter No. 10). Reconnect control wiring.
 - i) Install new washwater supply piping and install dust cover over the end of the new washwater supply piping adjacent to blind flange BF-WWS-9/10. Pipe to remain empty until remaining sections are completed.
 - j) Complete cleaning, testing, and disinfection of the new washwater header then place Filter Nos. 9 and 10 and new washwater header into service.
2. Filter Nos. 7 and 8 washwater header and washwater supply piping - during this stage, the following Work shall be completed.
 - a) Isolate Filter Nos. 7 and 8 by closing valves EXV-FI-7&8, PV-FE-7&8, PV-SWW-7&8, PV-FTW-7&8, EXV-WW-7&8, PV-AS-7a&7b, and PV-AS-8a&8b.

- b) Isolate the existing washwater header by closing the valve EXV-ROFC-1. Isolate the existing surface wash header by closing all existing surface wash valves on Filter Nos. 1-6 and EXV-WWS-1. Drain the existing washwater header and surface wash header.
 - c) Remove existing washwater header at harnessed connection between Filter Nos. 7,8 and 5,6 and install blind flange on the existing pipe to remain in service. Harness the blind flange to existing pipe lugs and return existing washwater header to service. Remove existing surface wash header at flanged connection between Filter Nos. 7,8 and 5,6 and install blind flange BF-WWS-7/8 on the existing header to remain in service. Return existing surface wash header to service.
 - d) Demolish and remove remaining sections of the existing surface wash header and washwater header, including valves EXV-WW-7, EXV-WW-8, EXV-SW-7a&7b, EXV-SW-8a&8b.
 - e) Disconnect temporary power feed and control wiring to valve actuators EXV-WW-7 and EXV-WW-8.
 - f) Connect to valve PV-WWH-9/10 and install new washwater header. Install valves PV-WWH-7/8, PV-WW-7, and PV-WW-8.
 - g) Install permanent power to new valve actuators for PV-WW-7 and PV-WW-8 from Filter Gallery Disconnect Panel 7 (Filter No.7) and Filter Gallery Disconnect Panel 8 (Filter No.8). Reconnect control wiring.
 - h) Install new washwater supply piping and install dust cover over the end of the new washwater supply piping adjacent to blind flange BF-WWS-7/8. Pipe to remain empty until remaining sections are completed.
 - i) Complete cleaning, testing, and disinfection of new wash water header.
 - j) Place Filter Nos. 7 and 8 and new washwater header into service.
3. Filter Nos. 5 and 6 washwater header and washwater supply piping - during this stage, the following Work shall be completed.
- a) Isolate Filter Nos. 5 and 6 by closing valves EXV-FI-5&6, PV-FE-5&6, PV-SWW-5&6, PV-FTW-5&6, EXV-WW-5&6, PV-AS-5a&5b, and PV-AS-6a&6b.
 - b) Isolate the existing washwater header by closing the valve EXV-ROFC-1. Isolate the existing surface wash header by closing all existing surface wash valves on Filter Nos. 1-4 and EXV-WWS-1. Drain the existing washwater header and surface wash piping.
 - c) Remove existing washwater header at harnessed connection between Filter Nos. 5,6 and 3,4 and install blind flange on the existing pipe to remain in service. Harness the blind flange to existing pipe lugs and return existing washwater header to service. Remove existing surface wash header at flanged connection between Filter Nos. 5,6 and 3,4 and install blind flange BF-WWS-5/6 on the existing header to remain in service. Return existing surface wash piping to service.
 - d) Demolish and remove remaining sections of the existing surface wash header and washwater header, including valves EXV-WW-5, EXV-WW-6, EXV-SW-5a&5b, EXV-SW-6a&6b.

- e) Disconnect temporary power feed and control wiring to valve actuators EXV-WW-5 and EXV-WW-6.
- f) Connect to valve PV-WWH-7/8 and install the new washwater header. Install valves PV-WWH-5/6, PV-WW-5, and PV-WW-6.
- g) Install permanent power to new valve actuators for PV-WW-5 and PV-WW-6 from Filter Gallery Disconnect Panel 5 (Filter No.5) and Filter Gallery Disconnect Panel 6 (Filter No.6). Reconnect control wiring.
- h) Install new washwater supply piping and install dust cover over the end of the new washwater supply piping adjacent to blind flange BF-WWS-5/6. Pipe to remain empty until remaining sections are completed.
- i) Complete cleaning, testing, and disinfection of new wash water header.
- j) Place Filter Nos. 5 and 6 and new washwater header into service.

R. Phase IX: Filter No.4:

1. During this stage, the following Work shall be completed.

- a) Isolate Filter No.4 by closing valves EXV-FI-4, EXV-FE-4, EXV-SWW-4, EXV-WW-4, EXV-FTW-4, EXV-SW-4.
- b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-4 and EXV-SW-4 to remain until Phase XIII.
- c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
- d) Demolish existing spent washwater valve EXV-SWW-4 and install new spent washwater valve PV-SWW-4.
- e) Install new underdrain system, air scour piping, valve and appurtenances.
- f) Install new filter media.
- g) Install new conduit, power and control wiring to all new valve actuators.
- h) Install new conduit and control wiring to existing valve actuators for EXV-WW-4 and EXV-FI-4.
- i) Temporarily recircuit valve actuator for EXV-WW-4 to a 20A-1P circuit breaker in Panel LP-4A using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- j) Temporarily recircuit valve actuator for EXV-FI-4 to a 15A-3P circuit breaker in Panel LP-4A using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- k) Remove blind flange BF-FTW-6 and install new 16" filter to waste piping from Filter No.6 past Filter No.4. Install blind flange BF-FTW-4.
- l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-4.
- m) Complete cleaning, testing, and disinfection of piping and underdrain system.
- n) Complete 1-week performance test.

S. Phase X: Filter No.3:

1. During this stage, the following Work shall be completed.
 - a) Isolate Filter No.3 by closing valves EXV-FI-3, EXV-FE-3, EXV-SWW-3, EXV-WW-3, EXV-FTW-3, EXV-SW-3.
 - b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-3 and EXV-SW-3 to remain until Phase XIII.
 - c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
 - d) Demolish existing spent washwater valve EXV-SWW-3 and install new spent washwater valve PV-SWW-3.
 - e) Install new underdrain system, air scour piping, valves and appurtenances.
 - f) Install new filter media.
 - g) Install new conduit, power and control wiring to all new valve actuators.
 - h) Install new conduit and control wiring to existing valve actuators for EXV-WW-3 and EXV-FI-3.
 - i) Temporarily recircuit valve actuator for EXV-WW-3 to a 20A-1P circuit breaker in Panel LP-4A using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
 - j) Temporarily recircuit valve actuator for EXV-FI-3 to a 15A-3P circuit breaker in Panel LP-4A using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
 - k) Remove blind flange BF-FTW-5 and install new 16" filter to waste piping from Filter No.5 past Filter No.3. Install blind flange BF-FTW-3.
 - l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-3.
 - m) Complete cleaning, testing, and disinfection of piping and underdrain system.
 - n) Complete 1-week performance test.

T. Phase XI: Filter No.2:

1. During this stage, the following Work shall be completed.
 - a) Isolate Filter No.2 by closing valves EXV-FI-2, EXV-FE-2, EXV-SWW-2, EXV-WW-2, EXV-FTW-2, EXV-SW-2.
 - b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-2 and EXV-SW-2 to remain until Phase XIII.
 - c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
 - d) Demolish existing spent washwater valve EXV-SWW-2 and install new spent washwater valve PV-SWW-2.
 - e) Install new underdrain system, air scour piping, valves and appurtenances.
 - f) Install new filter media.

- g) Install new conduit, power and control wiring to all new valve actuators.
- h) Install new conduit and control wiring to existing valve actuators for EXV-WW-2 and EXV-FI-2.
- i) Temporarily recircuit valve actuator for EXV-WW-2 to a 20A-1P circuit breaker in Panel LP-4A using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- j) Temporarily recircuit valve actuator for EXV-FI-2 to a 15A-3P circuit breaker in Panel LP-4A using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- k) Remove blind flange BF-FTW-4 and install new 16" filter to waste piping to PV-FTW-2.
- l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-2.
- m) Complete cleaning, testing, and disinfection of piping and underdrain system.
- n) Complete 1-week performance test.

U. Phase XII: Filter No.1:

1. During this stage, the following Work shall be completed.

- a) Isolate Filter No.1 by closing valves EXV-FI-1, EXV-FE-1, EXV-SWW-1, EXV-WW-1, EXV-FTW-1, EXV-SW-1.
- b) Demolish and remove existing filter effluent piping, surface wash piping, wash water piping, filter to waste piping, valves, and appurtenances in the filter gallery. Valves EXV-WW-1 and EXV-SW-1 to remain until Phase XIII.
- c) Demolish and remove existing surface wash system, filter underdrains, and filter media within the filter box.
- d) Demolish existing spent washwater valve EXV-SWW-1 and install new spent washwater valve PV-SWW-1.
- e) Install new underdrain system, air scour piping, valves and appurtenances.
- f) Install new filter media.
- g) Install new conduit, power and control wiring to all new valve actuators.
- h) Install new conduit and control wiring to existing valve actuators for EXV-WW-1 and EXV-FI-1.
- i) Temporarily recircuit valve actuator for EXV-WW-1 to a 20A-1P circuit breaker in Panel LP-4A using 2#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- j) Temporarily recircuit valve actuator for EXV-FI-1 to a 15A-3P circuit breaker in Panel LP-4A using 3#12, 1#12G, ¾"C. Retain existing disconnect switch for temporary reuse.
- k) Remove blind flange BF-FTW-3 and install new 16" filter to waste piping from Filter No.3 to PV-FTW-1.
- l) Install new filter effluent piping, washwater piping and field instruments. Connect new washwater piping to valve EXV-WW-1.
- m) Complete cleaning, testing, and disinfection of piping and underdrain system.

n) Complete 1-week performance test.

V. Phase XIII: Filter Nos. 1, 2, 3, and 4 Washwater Header and Washwater Supply Piping:

1. Filter Nos. 3 and 4 washwater header and washwater supply piping - during this stage, the following Work shall be completed.
 - a) Isolate Filter Nos. 3 and 4 by closing valves EXV-FI-3&4, PV-FE-3&4, PV-SWW-3&4, PV-FTW-3&4, EXV-WW-3&4, PV-AS-3a&3b, and PV-AS-4a&4b.
 - b) Isolate the existing washwater header by closing the valve EXV-ROFC-1. Isolate the existing surface wash header by closing the existing surface wash valves on Filter Nos. 1-2 and EXV-WWS-1. Drain the existing washwater header and surface wash piping.
 - c) Remove existing washwater header at harnessed connection between Filter Nos. 3,4 and 1,2 and install blind flange on the existing pipe to remain in service. Harness the blind flange to existing pipe lugs and return existing washwater header to service. Remove existing surface wash header at flanged connection between Filter Nos. 3,4 and 1,2 and install blind flange BF-WWS-3/4 on the existing header to remain in service. Return existing surface wash piping to service.
 - d) Demolish and remove remaining sections of the existing surface wash header and washwater header, including valves EXV-WW-3, EXV-WW4, EXV-SW3, and EXV-SW-4.
 - e) Disconnect temporary power feed and control wiring to valve actuators EXV-WW-3 and EXV-WW-4.
 - f) Connect to PV-WWH-5/6 and install the new washwater header. Install valves PV-WWH-3/4, PV-WW-3, and PV-WW-4.
 - g) Install permanent power to new valve actuators for PV-WW-3 and PV-WW-4 from Filter Gallery Disconnect Panel 3 (Filter No.3) and Filter Gallery Disconnect Panel 4 (Filter No.4). Reconnect control wiring.
 - h) Install new washwater supply piping and install dust cover over the end of the new washwater supply piping adjacent to blind flange BF-WWS-3/4. Pipe to remain empty until remaining sections are completed.
 - i) Complete cleaning, testing, and disinfection of new wash water header.
 - j) Place Filter Nos. 3 and 4 and new washwater header into service.
2. Filter Nos. 1 and 2 washwater header and washwater supply piping - during this stage, the following Work shall be completed.
 - a) Isolate Filter Nos. 1 and 2 by closing valves EXV-FI-1&2, PV-FE-1&2, PV-SWW-1&2, PV-FTW-1&2, EXV-WW-1&2, PV-AS-1a&1b, and PV-AS-2a&2b.
 - b) Isolate the existing washwater header by closing the valve EXV-WWH-1. Isolate the existing surface wash header by closing EXV-WWS-1 and isolation valve on wash water header/wash water supply line in garage area of the Control Building addition. Drain the existing washwater header and surface wash piping.

- c) Demolish and remove remaining sections of the existing surface wash header and washwater header, including valves EXV-WW-1, EXV-WW-2, EXV-SW-1, and EXV-SW-2.
- d) Disconnect temporary power feed and control wiring to valve actuators EXV-WW-1 and EXV-WW-2.
- e) Connect to PV-WWH-3/4 and install the new washwater header. Install valves PV-WW-1, PV-WW-2, and rate of flow controller PV-ROFC-1.
- f) Install permanent power to new valve actuators for PV-WW-1 and PV-WW-2 from Filter Gallery Disconnect Panel 1 (Filter No.1) and Filter Gallery Disconnect Panel 2 (Filter No.2). Reconnect control wiring.
- g) Install all remaining washwater supply piping.
- h) Complete cleaning, testing, and disinfection of new wash water header and wash water supply piping.
- i) Place Filter Nos. 1 and 2, new washwater header, and new washwater supply piping into service.

W. Phase XIV: Filter Influent Valves:

1. Filter Nos. 9 and 10 Influent Valves - during this stage, the following Work shall be completed
 - a) Isolate Filter Nos. 9 and 10 by closing valves EXV-FI-9, EXV-FI-10, EXV-5, EXV-6, EXV-7, and EXV-8 and isolating sedimentation basins 3,4, and 5 and the north settled water conduit. Install plugs P-1 and P-2 in North and South Settled Water Distribution Chambers. Return sedimentation basins 3, 4, and 5 to service.
 - b) Open valves PV-SWW-9 and PV-SWW-10 to drain the filter gullets.
 - c) Remove valves EXV-FI-9 and EXV-FI-10. Disconnect temporary power feed and control wiring.
 - d) Install new valves PV-FI-9 and PV-FI-10 including permanent power to new actuators from Filter Gallery Disconnect Panel 9 (Filter 9) and Filter Gallery Disconnect Panel 10 (Filter No.10). Reconnect control wiring.
 - e) Complete testing of influent valves.
 - f) Isolate Filter Nos. 9 and 10 by closing valves PV-FI-9, PV-FI-10, EXV-5, EXV-6, EXV-7, and EXV-8 and isolating sedimentation basins 3,4, and 5 and the north settled water conduit. Remove plugs P-1 and P-2 in North and South Settled Water Distribution Chambers. Return sedimentation basin Nos. 3, 4, and 5 and Filter Nos. 9 and 10 to service.
2. Filter Nos. 6 and 8 Influent Valves - during this stage, the following Work shall be completed
 - a) Isolate Filter Nos. 6 and 8 by closing valves EXV-FI-6, EXV-FI-8, EXV-4, EXV-6, and EXV-8.
 - b) Open valves PV-SWW-6 and PV-SWW-8 to drain the filter gullets.
 - c) Remove valves EXV-FI-6 and EXV-FI-8. Disconnect temporary power feed and control wiring.
 - d) Install new valves PV-FI-6 and PV-FI-8 including permanent power to new actuators from Filter Gallery Disconnect Panel 6 (Filter No.6) and

- Filter Gallery Disconnect Panel 8 (Filter No.8). Reconnect control wiring.
- e) Complete testing of influent valves.
 - f) Return Filter Nos. 6 and 8 to service.
3. Filter Nos. 2 and 4 Influent Valves - during this stage, the following Work shall be completed
- a) Isolate Filter Nos. 2 and 4 by closing valves EXV-FI-2, EXV-FI-4, EXV-2.
 - b) Open valves PV-SWW-2 and PV-SWW-4 to drain the filter gullets.
 - c) Remove valves EXV-FI-2 and EXV-FI-4. Disconnect temporary power feed and control wiring.
 - d) Install new valves PV-FI-2 and PV-FI-4 including permanent power to new actuators from Filter Gallery Disconnect Panel 2 (Filter No.2) and Filter Gallery Disconnect Panel 4 (Filter No.4). Reconnect control wiring.
 - e) Complete testing of influent valves.
 - f) Return Filter Nos. 2 and 4 to service.
4. Filter Nos. 5 and 7 Influent Valves - during this stage, the following Work shall be completed
- a) Isolate Filter Nos. 5 and 7 by closing valves EXV-FI-5, EXV-FI-7, EXV-3, EXV-5, and EXV-7.
 - b) Open valves PV-SWW-5 and PV-SWW-7 to drain the filter gullets.
 - c) Remove valves EXV-FI-5 and EXV-FI-7. Disconnect temporary power feed and control wiring.
 - d) Install new valves PV-FI-5 and PV-FI-7 including permanent power to new actuators from Filter Gallery Disconnect Panel 5 (Filter No.5) and Filter Gallery Disconnect Panel 7 (Filter No.7). Reconnect control wiring.
 - e) Complete testing of influent valves.
 - f) Return Filter Nos. 5 and 7 to service.
5. Filter Nos. 1 and 3 Influent Valves - during this stage, the following Work shall be completed
- a) Isolate Filter Nos. 1 and 3 by closing valves EXV-FI-1, EXV-FI-3, and EXV-1.
 - b) Open valves PV-SWW-1 and PV-SWW-3 to drain the filter gullets.
 - c) Remove valves EXV-FI-1 and EXV-FI-3. Disconnect temporary power feed and control wiring.
 - d) Install new valves PV-FI-1 and PV-FI-3 including permanent power to new actuators from Filter Gallery Disconnect Panel 1 (Filter No.1) and Filter Gallery Disconnect Panel 3 (Filter No.3). Reconnect control wiring.
 - e) Complete testing of influent valves.
 - f) Return Filter Nos. 1 and 3 to service.

- X. Phase XV: Miscellaneous Items to be Completed:
1. During this stage, the following Work shall be completed:
 - a) Installation, Testing and Start-up of the Dehumidification System.
 - b) Installation, Testing and Start-up of the new generator.
 - c) Fill in floor openings in the vestibule of the Filter Building.
 - d) Complete all remaining HVAC, Electrical and Instrumentation Items in the Filter Building.
 - e) Complete all Paving, Grading, and Restoration Work.
Complete all remaining items for the new chemical building addition.
 - f) Complete all remaining contract requirements.

1.5 TIE-INS

- A. Table 01 14 16-A in this Section lists connections by CONTRACTOR to existing facilities. Table 01 14 16-A may not include all tie-ins required for the Work; CONTRACTOR shall perform tie-ins required to complete the Work as shown or indicated regardless of whether tie-in is indicated in Table 01 14 16-A. For tie-ins not included in Table 01 14 16-A, obtain requirements for tie-ins from ENGINEER by requesting an interpretation or clarification.

1.6 SHUTDOWNS

- A. General:
1. Terminology: A “shutdown” is when a portion of the normal operation of OWNER’s facility, whether equipment, systems, piping, or channel, must be temporarily suspended or taken out of service to perform the Work.
 2. Work that may interrupt normal operations shall be accomplished at times convenient to OWNER.
 3. Furnish at the Site, in close proximity to the shutdown and tie-in work areas, tools, materials, equipment, spare parts, both temporary and permanent, necessary to successfully perform the shutdown. Complete to the extent possible, prefabrication of piping and other assemblies prior to commencing the associated shutdown. Demonstrate to ENGINEER’s satisfaction that CONTRACTOR has complied with such requirements before commencing the shutdown.
 4. If CONTRACTOR’s operations cause an unscheduled interruption of OWNER’s operations, immediately re-establish satisfactory operation for OWNER.
 5. Unscheduled shutdowns or interruptions of continued safe and satisfactory operation of OWNER’s facilities that result in fines or penalties by authorities having jurisdiction shall be paid solely by CONTRACTOR if, in ENGINEER’s opinion, CONTRACTOR did not conform to the requirements of the Contract Documents, or was negligent in the Work, or did not exercise proper precautions in performing the Work and complying with applicable permits, Laws, and Regulations.

6. Shutdowns shall be in accordance with Table 01 14 16-B of this Section. Work requiring service interruptions for tie-ins shall be performed during scheduled shutdowns.
7. Temporary, short-term shutdowns of smaller conduits (including piping and ducting), equipment, and systems may not be included in Table 01 14 16-B. Coordinate requirements for such shutdowns with ENGINEER and OWNER. Where necessary, obtain ENGINEER's interpretation or clarification before proceeding.

B. Shutdowns of Electrical Systems:

1. Comply with Laws and Regulations, including the National Electric Code.
2. CONTRACTOR shall lock out and tag circuit breakers and switches operated by OWNER and shall verify that affected cables and wires are de-energized to ground potential before shutdown Work is started.
3. Upon completion of shutdown Work, remove the locks and tags and notify ENGINEER that facilities are available for use.

PART 2 – PRODUCTS (NOT USED)

PART 3 – EXECUTION

3.1 GENERAL

- A. In addition to requirements of this Section, comply with Section 01 73 29, Cutting and Patching, and Section 01 73 24, Connections to Existing Facilities, and other Contract Documents applicable to Work associated with shutdowns, tie-ins, temporary pumping (where applicable), and similar Work.

3.2 (NOT USED)

3.3 SCHEDULES

- A. The schedules indicated below, attached following this Section's "End of Section" designation, are part of this Specification Section:
1. Table 01 14 16-A, Schedule of Tie-ins.
 2. Table 01 14 16-B, Schedule of Shutdowns.

+ + END OF SECTION + +

**TABLE 01 14 16-A
SCHEDULE OF TIE-INS**

Tie-In No.	New Line Size and Service	Existing (Connecting) Line Size & Service	Tie-In Building/Location	Construction Phase	Remarks
1	2 ½" or 3" Gas	2 ½" or 3" Gas	New Blower Building	Ia	
2	6" PW	6" PW	Between New Blower Building and Filter Building Extension	Ia	
3	6" PW	6" PW	Raw Water	Ia	
4	30" FTW	20" FTW	Filter to Waste Manhole No.2	If	
5	20" Filter Effluent Piping	20" Filter Effluent	Filter Gallery - Filter 10	II	
6	30" Washwater Supply Piping	30" Washwater Supply	Filter Gallery - Filter 10	II	
7	20" Filter Effluent Piping	20" Filter Effluent	Filter Gallery - Filter 9	III	
8	30" Washwater Supply Piping	30" Washwater Supply	Filter Gallery - Filter 9	III	
9	20" Filter Effluent Piping	20" Filter Effluent	Filter Gallery - Filter 8	IV	
10	30" Washwater Supply Piping	30" Washwater Supply	Filter Gallery - Filter 8	IV	
11	20" Filter Effluent Piping	20" Filter Effluent	Filter Gallery - Filter 7	V	
12	30" Washwater Supply Piping	30" Washwater Supply	Filter Gallery - Filter 7	V	
13	20" Filter Effluent Piping	20" Filter Effluent	Filter Gallery - Filter 6	VI	
14	30" Washwater Supply Piping	30" Washwater Supply	Filter Gallery - Filter 6	VI	
15	20" Filter Effluent Piping	20" Filter Effluent	Filter Gallery - Filter 5	VII	
16	30" Washwater Supply Piping	30" Washwater Supply	Filter Gallery - Filter 5	VII	
17	20" Filter Effluent Piping	16" Filter Effluent	Filter Gallery - Filter 4	IX	
18	30" Washwater Supply Piping	42" Washwater Supply	Filter Gallery - Filter 4	IX	
19	20" Filter Effluent Piping	16" Filter Effluent	Filter Gallery - Filter 3	X	
20	30" Washwater Supply Piping	42" Washwater Supply	Filter Gallery - Filter 3	X	
21	20" Filter Effluent Piping	16" Filter Effluent	Filter Gallery - Filter 2	XI	
22	30" Washwater Supply Piping	42" Washwater Supply	Filter Gallery - Filter 2	XI	
23	20" Filter Effluent Piping	16" Filter Effluent	Filter Gallery - Filter 1	XII	
24	30" Washwater Supply Piping	42" Washwater Supply	Filter Gallery - Filter 1	XII	
25	42" Washwater Header	42" Washwater Header	Filter Gallery - East	XIII	
26	8" Washwater Supply	12" Surface Wash	Filter Gallery - East	XIII	

		TABLE 01 14 16-B SCHEDULE OF SHUTDOWNS			
Phase	Process Equipment and Service Lines Out-of-Service During Shutdown	Process Equipment In Operation During Shutdown	Tie-In Nos.	Maximum Duration	Milestone
Ia	- Raw Water Screens - Raw Water Pumps	-	2,3		M1
II	Filter 10	Filters 1-9	5,6	98 days	M2
III	Filter 9	- Filters 1-8 - Filter 10	7,8	98 days	M2
VIII-1	- Filter 9 - Filter 10	Filters 1-8	-	7 days	M3
IV	Filter 8	- Filters 1-7 - Filters 9-10	9,10	84 days	M2
V	Filter 7	- Filters 1-6 - Filters 8-10	11,12	70 days	M2
VIII-2	- Filter 7 - Filter 8	- Filters 1-6 - Filters 9-10	-	7 days	M3
VI	Filter 6	- Filters 1-5 - Filters 7-10	13,14	70 days	M2
VII	Filter 5	- Filters 1-4 - Filters 6-10	15,16	70 days	M2
VIII-3	- Filter 5 - Filter 6	- Filters 1-4 - Filters 7-10	-	7 days	M3
IX	Filter 4	- Filters 1-3 - Filters 5-10	17,18	98 days	M3
X	Filter 3	- Filters 1-2 - Filters 4-10	19,20	98 days	M3
XIII-1	- Filter 3 - Filter 4	- Filters 1-2 - Filters 5-10	-	7 days	Substantial Completion
XI	Filter 2	- Filter 1 - Filters 3-10	21,22	84 days	Substantial Completion
XII	Filter 1	Filters 2-10	23, 24	84 days	Substantial Completion
XIII-2	- Filter1 - Filter2	Filters 3-10	25,26	20 days	Substantial Completion
XIV-1	- Filter 9 - Filter 10	Filters 1-8	-	14 days	Substantial Completion

XIV-2	- Filter 6 - Filter 8	- Filters 1-5 - Filter 7 - Filters 9-10	-	14 days	Substantial Completion
XIV-3	- Filter 2 - Filter 4	- Filter 1 - Filter 3 - Filters 5-10	-	14 days	Substantial Completion
XIV-4	- Filter 5 - Filter 7	- Filters 1-4 - Filter 6 - Filters 8-10	-	14 days	Substantial Completion
XIV-5	- Filter 1 - Filter 3	- Filter 2 - Filters 4-10	-	14 days	Substantial Completion
--	Each remaining tie-in can be made with either a “minor shutdown” or no shutdown. Tie-ins requiring a “minor shutdown” can be done during one of the major shutdowns. Tie-ins that do not require a shutdown may require re-routing process flow through an alternate line/pipe.		--	--	
Note: 1.					