

CHANGE ORDER NO. 2

**Erie County Water Authority
350 Ellicott Square Building
295 Main Street
Buffalo, New York 14203**

Contract No. 18-19-07 Project No. 201600238 Date: November 26, 2018

Project: Contract NC-35
 Ball Pump Station
 Electrical Substation

Contractor: Ferguson Electric Construction Co., Inc.
 333 Ellicott Street
 Buffalo, NY 14203

Engineer: Nussbaumer & Clarke, Inc.
 3556 Lake Shore Road
 Buffalo, New York 14219

DESCRIPTION OF CHANGE:

1. Section 00500 Agreement, Article 3 – Contract Times, 3.02 Milestone Dates, delete Item A. in its entirety, and substitute the following.
 - A. Milestone M1: The Phase 1 Work shall be completed by May 17, 2019.

2. Section 00500 Agreement, Article 3 – Contract Times, delete 3.03 Days to Achieve Substantial Completion and Final Completion; delete Item A. in its entirety, and substitute the following.
 - A. The Work shall be substantially completed by December 27, 2019 as provided in paragraph 2.03 of the General Conditions, and completed and ready for final payment by February 21, 2020 in accordance with paragraph 14.07 of the General Conditions.

REASON FOR CHANGE:

1. The time from the Bid Opening (April 17, 2018) until the Notice to Proceed (July 12, 2018) was issued was longer than anticipated. This resulted in delays in deliveries for the high voltage equipment.

CHANGE IN CONTRACT PRICE:

1. Not Applicable


CHANGE IN CONTRACT TIME:

1. Addition of 168 days to the Milestone 1 date.
2. Addition of 217 days to the Substantial Completion date.
3. Addition of 245 days to the Final Completion date.

APPROVALS - CHANGE ORDER NO. 2

Owner: _____ Date: _____
Jerome D. Schad, Esq.
Erie County Water Authority

Contractor: _____ Date: _____
Angelo A. Veanes, President
Ferguson Electric Construction Co., Inc.

Engineer:  _____ Date: 11/26/18
Michael A. Chirico, P.E., Associate
Nussbaumer & Clarke, Inc.

SUMMARY

CHANGE IN CONTRACT PRICE:

Original Contract Price:
\$ 5,094,600.00

**Net changes from previous
Change Orders:**
No. 1

\$ 0.00

**Contract Price prior to this
Change Order:**
\$ 5,094,600.00

**Net Increase of this
Change Order:**
\$ 0.00

**Contract Price with All Approved
Change Orders:**
\$ 5,094,600.00

CHANGE IN CONTRACT TIME:

Original Contract Time:
Milestone M1: Aug. 31, 2018
Substantial Completion: May 24, 2019
Final Completion: June 21, 2019

**Net changes from Previous
Change Orders:**
No. 1

Milestone M1: 91 days
Substantial Completion: 0 days
Final Completion: 0 days

**Contract Times prior to this
Change Order:**
Milestone M1: Nov. 30, 2018
Substantial Completion: May 24, 2019
Final Completion: June 21, 2019

**Net Increase of this
Change Order:**
Milestone M1: 168 days
Substantial Completion: 217 days
Final Completion: 245 days

**Contract Times with all Approved
Change Orders:**
Milestone M1: May 17, 2019
Substantial Completion: Dec. 27, 2019
Final Completion: Feb. 21, 2020