



ERIE COUNTY WATER AUTHORITY
INTEROFFICE MEMORANDUM

March 15, 2019

To: Terrence D. McCracken, Secretary to the Authority

From: Leonard F. Kowalski, Senior Distribution Engineer

Subject: Contract W-026-A
Storage Tank Refurbishing – Ground
ECWA Project No. 201700100

Attached is a Change Order No. 1 request for the above referenced project. This change is necessary due to the following:

- The Contractor, Amstar of Western NY, Inc. exceeded the milestone of Substantial Completion for Ward Tank work by 41 days. In accordance with Section 00500 – Agreement of the contract documents, the Contractor is responsible for reimbursement to the Authority for Liquidated Damages and Special Damages.
- In order to repair a corroded section of the Pine Hill Tank, which was not previously visible, Amstar added a cover plate for the weir box. Also, additional coating repair work on the tank interior and exterior was necessary due to the installation of the cover plate.
- Additional welding work has to be performed on Benning Tank, where an unforeseen condition was discovered by Contractor after having removed the existing coating. Change Order No. 1 will allow a 30-day time extension to complete this work.
- Additional work has to be performed on the tank overflow box at the Pine Hill Tank. Change Order No. 1 will allow a 15-day time extension to complete this work.

The following documents are attached:

- Blue Authorization Form - this form provides the project name and project number, the action that is being requested of the Board, and it provides a list of approvals that are required prior to being acted on by the Board.
- Four (4) original Change Order requests signed by the Consultant Engineer, Wendel for Board action and execution by the Chairman.

LFK:jmf

Attachments

cc: R.Stoll

CONT-W-026-A-1701-I-186-B