

## **ERIE COUNTY WATER AUTHORITY**

INTEROFFICE MEMORANDUM

October 10, 2022

To: Terrence D. McCracken, Secretary to the Authority

From: Michael J. Quinn, Senior Distribution Engineer

Subject: 2022 Capital Budget Transfer (ECWA Project No. 202000315) Contract MP-090 Sturgeon Point WTP (PN 202200014) Contract GHD-011 Transmission Main Design (PN 202200010) Contract NC-044 Distribution System Improvement AMTN (PN 202200054) Service Center Property Procurement

The Engineering Department is recommending the transfer of capital budget funds in support of continuing work on the above referenced project as follows:

From:	Unit 2590, Engineering/Construction Distribution Mains Item 101593 WSA-017 Waterline Replacement HATN/LNVL
То:	Unit 2510, Engineering/Construction Sturgeon Point Item 101506 MP-090 Filter Gallery Piping Design (\$950,000.00)
	Unit 2595, Engineering/Construction Transmission Mains Item 101414 GHD-011 Transmission Main Design (\$340,000.00)
	Unit 2590 Engineering/Construction Distribution Mains Item 101676 NC-044 Waterline Replacement AMTN (\$320,000.00)
	Unit 3070 Facilities Item 101334 Comprehensive Facilities Plan (\$720,000.00)

Total Amount to be transferred: \$2,330,000.00

Under Contract MP-090, the Authority is pre-procuring major equipment and material items for the filtration system improvements directly from equipment suppliers to proactively manage the risks and uncertainties in schedule, price, and cash flow associated with the supply chain disruptions.

The Authority has received bids and is in the process of entering into contracts with individual suppliers for the pre-procured equipment prior to the bid and award of the overall general construction contract. This approach will advance a portion of the payment of this equipment originally intended to be included in the 2023 budget to now be expended in 2022. These payments include the six individual shop drawing packages and the associated engineering by Arcadis to review each package.

#### To: Terrence D. McCracken Secretary to the Authority

For Contracts GHD-011 and NC-044, the amounts originally estimated to be expended in 2022 were based in part upon more traditional project sized generally undertaken by the Authority. Both GHD-011 and NC-044 are substantially larger projects requiring significantly higher engineering efforts. Based on a review of cashflows to date and anticipated for the remainder of 2022, adequate funds will not be available.

The originally budgeted funds for 2022 for the Comprehensive Facilities Plan for the new Service Center and in particular the procurement of the property was based on estimates of the property which would be needed as well as the cost per acre but did not identify the exact property. Following completion of the study and an extensive property search, the original budget was found to be insufficient for the purchase of the selected property.

Funds for these transfers are available in Contract WSA-017 which was anticipated to be constructed in 2022 but has been delayed due to scope changes and more importantly property related issues including access agreements and easement. These items are in the process of being addressed however final design will not be completed until at the earliest late 2022.

MJQ:jmf Attachments cc: R.Stoll K.Prenderast L.Kowalski M.Wymer L.Lester D.Patton

### ERIE COUNTY WATER AUTHORITY AUTHORIZATION FORM For Approval/Execution of Documents (check which apply)

Contract:  Project No.:  2020000    Project Description:  2022 Capital Budget Amendment (see attached)    Service Center Property Procurement.	
Item Description:    Agreement  Professional Service Contract  X Amendment    BCD  NYSDOT Agreement  Contract Document    Recommendation for Award of Contract  Recommendation    Request for Proposals  Other	
Action Requested:    X  Board Authorization to Execute  Legal Approval    Board Authorization to Award  Execution by the Cha    Board Authorization to Advertise for Bids  Execution by the Sec    Board Authorization to Solicit Request for Proposals    Other	uirman retary to the Authority
Approvals Needed:    APPROVED AS TO CONTENT:    X  Sr. Distribution Engineer    X  Chief Operating Officer    X  Executive Engineer    Director of Administration    Risk Manager    X  Chief Financial Officer    Legal    APPROVED FOR BOARD RESOLUTION:    X  Secretary to the Authority	Date:  10/10/2022    Date:  10/10/2022    Date:  10/10/2022    Date:
Remarks:	

# **Budget Transfer Authorization**

**Budget Transfer No:** 

October 10, 2022

Transfer From

Unit	Dept	Capital / O&M Item No.	Description	Amount
2590	250	101593	WSA-017 Waterline Replacement HATN/LNVL	\$2,330,000.00

### **Transfer To:**

Unit	Dept	Capital / O&M Item No.	Description	Amount
2510	250	101506	MP-090 Filter Gallery Piping Design	\$950,000.00
2595	250	101414	GHD-011 Transmission Main Design	\$340,000.00
2590	250	101676	NC-044 Waterline Replacement AMTN	\$320,000.00
3070		101334	Service Center Property Purchase	\$720,000.00

### Statement as to Necessity of Budget Transfer:

Additional funds are required for Contract MP-090 to pre-procure certain equipment with long lead times. Adequate funds are not available in the 2022 budget. For contracts GHD-011 and NC-044 additional funds are required to account for engineering efforts that exceeded the expected cashflow for these multi-year projects. For the Service Center Property item, the funds budgeted for 2022 were based on an estimate of property size and per acre costs. The actual property size, location and cost was not identified until the completion of the facility study and property search was completed.

Adequate funds for these transfers are available from Contract WSA-017 which was anticipated to be constructed in 2022 however was delayed due to changes in the scope of work and a variety of property related issues.

### **Required Approvals\***

Required Approvals*	1110
Unit Head:	10/10/2022
Dept. Head	10/10/2022
Business Office Manager:	Steven V. D'amier
Executive Engineer:	Lemard J. Konalde - 10/10/2022
Comptroller:	Opper mm 10/10/2022
Chief Financial Officer:	Karen a Rendergast 10/10/2022
Chief Operating Officer:	Pussell Kell 10/10/22
Board Resolution Date:	

\* See Back of Form for "Outline of Approvals Required for Budget Transfers", Schedule A and "Approvals Require for Creation of New Budget Items", Schedule B

Revised 8/14/2020

### ERIE COUNTY WATER AUTHORITY

#### Schedule "A"

#### **Outline of Approvals Required for Budget Transfers**

Necessary Approvals:								
	Unit	Department	Budget/Financial	Executive		Deputy	Executive	ECWA
If the Budget Transfer is:	Head	Head	Analyst	Engineer	<u>Comptroller</u>	<b>Director</b>	Director	<u>Board</u>
Transfer of up to \$75,000 (\$100,000 in Capital) Within the Same Unit	Х	Х	Х					
Transfer of up to \$75,000 (\$100,000 in Capital) Between Units in Same I								
Units in Production Department	Х	Х	X	Х				
Units in Distribution Department	Х	X	X	Х				
Units In Engineering Department	Х	Х	X	Х				
Water Quality Unit	Х	Х	X	Х				
Transfer of up to \$75,000 (\$100,000 in Capital) Between Units in Same Dept:								
Administrative Departments	Х	Х	X		Х			
Transfer of up to \$75,000 (\$100,000 in Capital) Between Depts	Х	X	X	Х	Х	Х	X	
Excess of \$75,000 (\$100,000 in Capital)	Х	Х	X	Х	X	Х	X	Х

#### Schedule "B"

#### Approvals Required for Creation of New Budget Items:

	Necessary Approvals:							
	Unit	Department	Budget/Financial	Executive		Deputy	Executive	ECWA
If the New Budget Item is:	Head	Head	Analyst	<u>Engineer</u>	Comptroller	Director	Director	Board
Under \$10,000	Х	Х	Х	Х	Х	Х	Х	
\$10,000 and over	Х	Х	Х	Х	Х	Х	Х	Х

Revised 9/17/2008